

JODP-P2_ Revised		CLASSIC PROJECT LAY-OUT_BL							21-Feb-21 3 PM												
Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Original Duration	Start	Finish	Total Float	Activity % Complete	Gantt Chart											
JODP-P2_ Revised										27-Oct-21 5 PM											
MILESTONES										30-Sep-21 5 PM											
MS-1000	Project Start	0	4-Nov-19 8 AM	30-Sep-21 5 PM	0	4-Nov-19 12 AM A	30-Sep-21 5 PM	23	100%	Project Start, 4-Nov-19 12 AM A											
MS-1010	Project Finish	0	4-Nov-19 8 AM	30-Sep-21 5 PM	0	4-Nov-19 12 AM A	30-Sep-21 5 PM	23	0%	Project Finish, 30-Sep-21 5 PM											
CONTROL MILESTONES										30-Sep-21 5 PM											
MS-1020	S3 East Tower Finish	0	31-Jul-21 5 PM	30-Sep-21 5 PM	53	31-Jul-21 5 PM	30-Sep-21 5 PM	0	0%	S3 East Tower Finish, 30-Sep-21 5 PM											
MS-1030	S4 West Tower Finish	0	31-Jul-21 5 PM	30-Sep-21 5 PM	53	31-Jul-21 5 PM	30-Sep-21 5 PM	0	0%	S4 West Tower Finish, 30-Sep-21 5 PM											
CONTRACT AND ADMINISTRATIVE WORKS										18-Feb-21 8 AM											
COAW-1030	Contract Signing	0	4-Nov-19 8 AM	18-Feb-21 8 AM	398	27-Oct-19 12 AM A	18-Feb-21 8 AM	211	100%	Contract Signing, 18-Feb-21 8 AM, CONTRACT AND ADMIN											
COAW-1000	Work Kick Off	0	4-Nov-19 8 AM	11-May-20 5 PM	0	2-Nov-19 7 AM A	27-Oct-19 12 AM A	0	100%	Work Kick Off, 2-Nov-19 7 AM A											
COAW-1010	Shop Drawing Phase 1	75	4-Nov-19 8 AM	14-Feb-20 4 PM	75	4-Nov-19 8 AM A	13-Jan-20 4 PM A	0	100%	Shop Drawing Phase 1, 14-Feb-20 4 PM											
COAW-1020	Force Majeure - Covid 19 Pandemic - Start	0	17-Feb-20 8 AM	15-Feb-20 12 AM	0	15-Feb-20 12 AM	15-Feb-20 12 AM	0	100%	Force Majeure - Covid 19 Pandemic - Start, 15-Feb-20 12 AM A											
COAW-1050	Force Majeure - Covid 19 Pandemic - Releasing Gov. Regulations allowing Resumption of Work	0	17-Feb-20 8 AM	1-Jun-20 7 AM	0	1-Jun-20 7 AM	14-May-20 12 AM A	0	100%	Force Majeure - Covid 19 Pandemic - Releasing Gov. Regulations allowing Resumption of Work, 14-May-20 12 AM A											
COAW-1040	Shop Drawing Phase 2	44	16-May-20 7 AM	8-Jul-20 5 PM	44	15-May-20 7 AM	9-Jul-20 9 AM A	0	100%	Shop Drawing Phase 2, 8-Jul-20 5 PM											
COAW-1060	Material Submittal Phase 1	0	18-Feb-21 7 AM	14-Jul-20 12 AM A	0	14-Jul-20 12 AM A	18-Feb-21 8 AM	180	100%	Material Submittal Phase 1, 14-Jul-20 12 AM A											
COAW-1070	Advance Payment Release	0	18-Feb-21 7 AM	18-Feb-21 8 AM	0	18-Feb-21 8 AM	18-Feb-21 8 AM	0	0%	Advance Payment Release, 18-Feb-21 8 AM											
ENGINEERING										15-Apr-21 5 PM											
S3 - WESTIN HOTEL - JUMEIRAH EAST TOWER										2-Mar-21 12 PM											
S3 - MATERIALS										2-Mar-21 12 PM											
S3 - SHOP DRAWINGS										18-Feb-21 1 PM											
S4 - SHERATON HOTEL - JUMEIRAH WEST TOWER										15-Apr-21 5 PM											
S4 - MATERIALS										14-Mar-21 5 PM											
S4 - SHOP DRAWINGS										15-Apr-21 5 PM											
PROCUREMENT / FABRICATION/ PRODUCTION / SHIPMENT AND DELIVERY										17-Aug-21 5 PM											
PROCUREMENT										24-Apr-21 5 PM											
S3 - WESTIN HOTEL - JUMEIRAH EAST TOWER										10-Mar-21 12 PM											
S4 - SHERATON HOTEL - JUMEIRAH WEST TOWER										24-Apr-21 5 PM											
FABRICATION / PRODUCTION / MANUFACTURE										30-Jun-21 5 PM											
S3 - WESTIN HOTEL - JUMEIRAH EAST TOWER										8-May-21 1 PM											
S4 - SHERATON HOTEL - JUMEIRAH WEST TOWER										30-Jun-21 5 PM											
SHIPMENT AND DELIVERY										5-Aug-21 5 PM											
S3 - WESTIN HOTEL - JUMEIRAH EAST TOWER										12-Jun-21 1 PM											
S4 - SHERATON HOTEL - JUMEIRAH WEST TOWER										5-Aug-21 5 PM											
CUSTOM WORKS										17-Aug-21 5 PM											
S3 - WESTIN HOTEL - JUMEIRAH EAST TOWER										23-Jun-21 1 PM											
S4 - SHERATON HOTEL - JUMEIRAH WEST TOWER										17-Aug-21 5 PM											
MOBILIZATION										5-Apr-21 9 AM											
MOB-1010										1-Sep-20 7 AM A											
MOB-1020										13-Mar-21 9 AM											
MOB-1030										5-Apr-21 9 AM											
MOB-1040										30-Mar-21 9 AM											
MOB-1050										1-Apr-21 9 AM											
CONSTRUCTION / INSTALLATION										5-Sep-21 5 PM											
S3 - WESTIN HOTEL - JUMEIRAH EAST TOWER										5-Sep-21 5 PM											
S3 - COMMERCIAL - 1st Floor										25-Jul-21 5 PM											
S3 - GROUND FLOOR										26-Aug-21 12 PM											
S3 - MEZZANINE FLOOR										5-Sep-21 5 PM											
S3 - LOWER APARTMENT										7-Jul-21 12 PM											
S4 - SHERATON HOTEL - JUMEIRAH WEST TOWER										2-Sep-21 5 PM											
S4 - COMMERCIAL - 1st Floor										29-Jul-21 5 PM											
S4 - GROUND FLOOR										28-Aug-21 5 PM											
S4 - MEZZANINE FLOOR										2-Sep-21 5 PM											
S4 - LOWER APARTMENT										12-Jul-21 5 PM											
S4 - UPPER APARTMENT										5-Jul-21 5 PM											
HANDING OVER										27-Oct-21 5 PM											
S3 - WESTIN HOTEL - JUMEIRAH EAST TOWER HAND OVER										27-Oct-21 5 PM											
HO-S3-1000										6-Oct-21 5 PM											
HO-S3-1010										27-Oct-21 5 PM											
HO-S3-1040										27-Oct-21 5 PM											
S4 - SHERATON HOTEL - JUMEIRAH WEST TOWER HAND OVER										25-Oct-21 5 PM											
HO-S4-1000										4-Oct-21 5 PM											
HO-S4-1010										25-Oct-21 5 PM											
HO-S4-1020										25-Oct-21 5 PM											

█ Remaining Level of Effort
█ Actual Work
█ Critical Remaining ...
█ Actual Level of Effort
█ Remaining Work
◆ Milestone

Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Original Duration	Start	Finish	Total Float	Activity % Complete	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	
E-MS-S3-MZ-Med-1	S3 - Mat - Submittal MEDITERRANEAN / SF-119	7	13-Aug-20 7 AM	20-Aug-20 5 PM	7	13-Aug-20 7 AM A	20-Aug-20 5 PMA		100%																															
S3 - Approval		50	22-Jul-20 7 AM	20-Sep-20 5 PM	50	22-Jul-20 7 AM A	2-Mar-21 12 PM	-15		2-Mar-21 12 PM, S3 - Approval																														
E-MA-S3-GN-1010	S3 - Mat - Approval Gypsum Board Ceiling System	14	22-Jul-20 7 AM	9-Aug-20 5 PM	14	22-Jul-20 7 AM A	9-Aug-20 5 PMA		100%																															
E-MA-S3-C1-Cor-1	S3 - Mat - Approval COMMERCIAL / AC-100	14	27-Jul-20 7 AM	13-Aug-20 5 PM	14	27-Jul-20 7 AM A	13-Aug-20 5 PMA		100%																															
E-MA-S3-GF-Lob-10	S3 - Mat - Approval GROUND FLOOR LOBBY / AC-100	14	27-Jul-20 7 AM	13-Aug-20 5 PM	14	27-Jul-20 7 AM A	13-Aug-20 5 PMA		100%																															
E-MA-S3-GF-Lob-10	S3 - Mat - Approval GROUND FLOOR LOBBY / AC-101	14	27-Jul-20 7 AM	13-Aug-20 5 PM	14	27-Jul-20 7 AM A	13-Aug-20 5 PMA		100%																															
E-MA-S3-GF-Lob-11	S3 - Mat - Approval GROUND FLOOR LOBBY / CP-111	14	3-Aug-20 7 AM	18-Aug-20 5 PM	14	3-Aug-20 7 AM A	2-Mar-21 12 PM	-68	50%																															
E-MA-S3-GF-Lob-11	S3 - Mat - Approval GROUND FLOOR LOBBY / GL-113	14	8-Aug-20 7 AM	23-Aug-20 5 PM	14	8-Aug-20 7 AM A	23-Aug-20 5 PMA		100%																															
E-MA-S3-MZ-Lob-11	S3 - Mat - Approval MEZ LOBBIES / GL-113	14	8-Aug-20 7 AM	23-Aug-20 5 PM	14	8-Aug-20 7 AM A	23-Aug-20 5 PMA		100%																															
E-MA-S3-GF-Pan-11	S3 - Mat - Approval PAN ARABIC / GL-169	14	8-Aug-20 7 AM	23-Aug-20 5 PM	14	8-Aug-20 7 AM A	23-Aug-20 5 PMA		100%																															
E-MA-S3-AL-Exe-10	S3 - Mat - Approval EXECUTIVE LOUNGE / GL-100	14	8-Aug-20 7 AM	23-Aug-20 5 PM	14	8-Aug-20 7 AM A	23-Aug-20 5 PMA		100%																															
E-MA-S3-MZ-Per-11	S3 - Mat - Approval PERSIAN RESTAURANT / GL-113	14	8-Aug-20 7 AM	23-Aug-20 5 PM	14	8-Aug-20 7 AM A	23-Aug-20 5 PMA		100%																															
E-MA-S3-AL-Exe-11	S3 - Mat - Approval EXECUTIVE LOUNGE / GL-114	14	8-Aug-20 7 AM	23-Aug-20 5 PM	14	8-Aug-20 7 AM A	23-Aug-20 5 PMA		100%																															
E-MA-S3-GF-Lob-11	S3 - Mat - Approval GROUND FLOOR LOBBY / MT-112	14	12-Aug-20 7 AM	27-Aug-20 5 PM	14	12-Aug-20 7 AM A	27-Aug-20 5 PMA		100%																															
E-MA-S3-MZ-Per-11	S3 - Mat - Approval PERSIAN RESTAURANT / MT-110	14	12-Aug-20 7 AM	27-Aug-20 5 PM	14	12-Aug-20 7 AM A	27-Aug-20 5 PMA		100%																															
E-MA-S3-MZ-Med-1	S3 - Mat - Approval MEDITERRANEAN / MT-113	14	12-Aug-20 7 AM	27-Aug-20 5 PM	14	12-Aug-20 7 AM A	27-Aug-20 5 PMA		100%																															
E-MA-S3-GF-Pan-11	S3 - Mat - Approval PAN ARABIC / MT-111	14	12-Aug-20 7 AM	27-Aug-20 5 PM	14	12-Aug-20 7 AM A	27-Aug-20 5 PMA		100%																															
E-MA-S3-AL-Exe-11	S3 - Mat - Approval EXECUTIVE LOUNGE / MT-113	14	12-Aug-20 7 AM	27-Aug-20 5 PM	14	12-Aug-20 7 AM A	27-Aug-20 5 PMA		100%																															
E-MA-S3-GF-Pan-11	S3 - Mat - Approval PAN ARABIC / MT-112	14	12-Aug-20 7 AM	27-Aug-20 5 PM	14	12-Aug-20 7 AM A	27-Aug-20 5 PMA		100%																															
E-MA-S3-C1-Cor-1	S3 - Mat - Approval COMMERCIAL / PT-115	14	17-Aug-20 7 AM	1-Sep-20 5 PM	14	17-Aug-20 7 AM A	1-Sep-20 5 PMA		100%																															
E-MA-S3-MZ-Per-11	S3 - Mat - Approval PERSIAN RESTAURANT / PT-113	14	17-Aug-20 7 AM	1-Sep-20 5 PM	14	17-Aug-20 7 AM A	1-Sep-20 5 PMA		100%																															
E-MA-S3-MZ-Med-1	S3 - Mat - Approval MEDITERRANEAN / PT-101.1	14	17-Aug-20 7 AM	1-Sep-20 5 PM	14	17-Aug-20 7 AM A	1-Sep-20 5 PMA		100%																															
E-MA-S3-GF-Pan-11	S3 - Mat - Approval PAN ARABIC / PT-114	14	17-Aug-20 7 AM	1-Sep-20 5 PM	14	17-Aug-20 7 AM A	1-Sep-20 5 PMA		100%																															
E-MA-S3-AL-Exe-11	S3 - Mat - Approval EXECUTIVE LOUNGE / PT-114	14	17-Aug-20 7 AM	1-Sep-20 5 PM	14	17-Aug-20 7 AM A	1-Sep-20 5 PMA		100%																															
E-MA-S3-AL-Exe-11	S3 - Mat - Approval EXECUTIVE LOUNGE / PT-111	14	17-Aug-20 7 AM	1-Sep-20 5 PM	14	17-Aug-20 7 AM A	1-Sep-20 5 PMA		100%																															
E-MA-S3-GMA-Res	S3 - Mat - Approval RESTROOMS / PT-114	14	17-Aug-20 7 AM	1-Sep-20 5 PM	14	17-Aug-20 7 AM A	1-Sep-20 5 PMA		100%																															
E-MA-S3-MZ-Med-1	S3 - Mat - Approval MEDITERRANEAN / PT-115	14	17-Aug-20 7 AM	1-Sep-20 5 PM	14	17-Aug-20 7 AM A	1-Sep-20 5 PMA		100%																															
E-MA-S3-C1-Cor-1	S3 - Mat - Approval COMMERCIAL / SF-111	14	22-Aug-20 7 AM	6-Sep-20 5 PM	14	22-Aug-20 7 AM A	6-Sep-20 5 PMA		100%																															
E-MA-S3-C1-Cor-1	S3 - Mat - Approval COMMERCIAL / SF-116	14	22-Aug-20 7 AM	6-Sep-20 5 PM	14	22-Aug-20 7 AM A	6-Sep-20 5 PMA		100%																															
E-MA-S3-GF-Lob-11	S3 - Mat - Approval GROUND FLOOR LOBBY / SF-111	14	22-Aug-20 7 AM	6-Sep-20 5 PM	14	22-Aug-20 7 AM A	6-Sep-20 5 PMA		100%																															
E-MA-S3-MZ-Lob-11	S3 - Mat - Approval MEZ LOBBIES / SF-111	14	22-Aug-20 7 AM	6-Sep-20 5 PM	14	22-Aug-20 7 AM A	6-Sep-20 5 PMA		100%																															
E-MA-S3-MZ-Lob-11	S3 - Mat - Approval MEZ LOBBIES / SF-116	14	22-Aug-20 7 AM	6-Sep-20 5 PM	14	22-Aug-20 7 AM A	6-Sep-20 5 PMA		100%																															

█ Remaining Level of Effort █ Actual Work █ Critical Remaining ...
█ Actual Level of Effort █ Remaining Work ◆ ◆ Milestone

Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Original Duration	Start	Finish	Total Float	Activity % Complete	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	
E-DS-S3-AL-Exe-28	S3 - SD - Submittal / LOWER APARTMENT EXECUTIVE LOUNGE	21	16-Nov-20 7 AM	9-Dec-20 5 PM	21	16-Nov-20 7 AM A	9-Dec-20 5 PM A		100%																															
S3 - Approval	S3 - SD - Submittal / LOWER APARTMENT EXECUTIVE LOUNGE	83	13-Sep-20 7 AM	17-Dec-20 5 PM	83	13-Sep-20 7 AM A	18-Feb-21 1 PM	66																																
E-DA-S3-MZ-Med-2	S3 - SD - Approval / MEZZANINE MEDITERRANEAN RESTAURANT	21	13-Sep-20 7 AM	6-Oct-20 5 PM	21	13-Sep-20 7 AM A	18-Feb-21 1 PM	-66	97%																															
E-DA-S3-GF-Pan-16	S3 - SD - Approval / GROUND FLOOR PAN ARABIC RESTAURANT	21	20-Sep-20 7 AM	13-Oct-20 5 PM	21	20-Sep-20 7 AM A	13-Oct-20 5 PM A		100%																															
E-DA-S3-AL-Ele-26	S3 - SD - Approval / LOWER APARTMENT H12 ELEVATOR LOBBY	21	28-Sep-20 7 AM	21-Oct-20 5 PM	21	28-Sep-20 7 AM A	21-Oct-20 5 PM A		100%																															
E-DA-S3-C1-Com-1	S3 - SD - Approval / H12 LOBBY	21	6-Oct-20 7 AM	29-Oct-20 5 PM	21	6-Oct-20 7 AM A	29-Oct-20 5 PM A		100%																															
E-DA-S3-C1-Com-1	S3 - SD - Approval / H13A LOBBY	21	6-Oct-20 7 AM	29-Oct-20 5 PM	21	6-Oct-20 7 AM A	29-Oct-20 5 PM A		100%																															
E-DA-S3-MZ-Ele-20	S3 - SD - Approval / MEZZANINE-93-94 H12 ELEVATOR LOBBY	21	14-Oct-20 7 AM	7-Nov-20 5 PM	21	14-Oct-20 7 AM A	7-Nov-20 5 PM A		100%																															
E-DA-S3-MZ-Ele-21	S3 - SD - Approval / MEZZANINE-20 H13A ELEVATOR LOBBY	21	14-Oct-20 7 AM	7-Nov-20 5 PM	21	14-Oct-20 7 AM A	7-Nov-20 5 PM A		100%																															
E-DA-S3-AL-Ele-27	S3 - SD - Approval / LOWER APARTMENT H13A ELEVATOR LOBBY	21	22-Oct-20 7 AM	15-Nov-20 5 PM	21	22-Oct-20 7 AM A	15-Nov-20 5 PM A		100%																															
E-DA-S3-AL-Res-29	S3 - SD - Approval / LOWER APARTMENT RESTROOM-AL_85/109	21	22-Oct-20 7 AM	15-Nov-20 5 PM	21	22-Oct-20 7 AM A	15-Nov-20 5 PM A		100%																															
E-DA-S3-GF-Ele-13	S3 - SD - Approval / GROUND FLOOR H12 ELEVATOR LOBBY	21	31-Oct-20 7 AM	23-Nov-20 5 PM	21	31-Oct-20 7 AM A	23-Nov-20 5 PM A		100%																															
E-DA-S3-GF-Ele-14	S3 - SD - Approval / GROUND FLOOR H13A ELEVATOR LOBBY	21	31-Oct-20 7 AM	23-Nov-20 5 PM	21	31-Oct-20 7 AM A	23-Nov-20 5 PM A		100%																															
E-DA-S3-GF-Ele-15	S3 - SD - Approval / GROUND FLOOR-96 ELEVATOR LOBBY	21	31-Oct-20 7 AM	23-Nov-20 5 PM	21	31-Oct-20 7 AM A	23-Nov-20 5 PM A		100%																															
E-DA-S3-GF-Res-17	S3 - SD - Approval / GROUND FLOOR RESTROOM-GF_139/140/141	21	31-Oct-20 7 AM	23-Nov-20 5 PM	21	31-Oct-20 7 AM A	23-Nov-20 5 PM A		100%																															
E-DA-S3-GF-Res-18	S3 - SD - Approval / GROUND FLOOR RESTROOM-GF_21/22/23	21	31-Oct-20 7 AM	23-Nov-20 5 PM	21	31-Oct-20 7 AM A	23-Nov-20 5 PM A		100%																															
E-DA-S3-MZ-Lob-18	S3 - SD - Approval / MEZZANINE LOBBY	21	8-Nov-20 7 AM	1-Dec-20 5 PM	21	8-Nov-20 7 AM A	1-Dec-20 5 PM A		100%																															
E-DA-S3-MZ-Per-23	S3 - SD - Approval / MEZZANINE PERSIAN RESTAURANT	21	8-Nov-20 7 AM	1-Dec-20 5 PM	21	8-Nov-20 7 AM A	18-Feb-21 1 PM	-31	97%																															
E-DA-S3-MZ-Res-2	S3 - SD - Approval / MEZZANINE RESTROOM-MZ_83/86	21	8-Nov-20 7 AM	1-Dec-20 5 PM	21	8-Nov-20 7 AM A	1-Dec-20 5 PM A		100%																															
E-DA-S3-MZ-Res-21	S3 - SD - Approval / MEZZANINE RESTROOM-MZ_125/126/127	21	8-Nov-20 7 AM	1-Dec-20 5 PM	21	8-Nov-20 7 AM A	1-Dec-20 5 PM A		100%																															
E-DA-S3-GF-Lob-12	S3 - SD - Approval / GROUND FLOOR LOBBY	21	16-Nov-20 7 AM	9-Dec-20 5 PM	21	16-Nov-20 7 AM A	9-Dec-20 5 PM A		100%																															
E-DA-S3-AL-Exe-28	S3 - SD - Approval / LOWER APARTMENT EXECUTIVE LOUNGE	21	24-Nov-20 7 AM	17-Dec-20 5 PM	21	24-Nov-20 7 AM A	17-Dec-20 5 PM A		100%																															
S4 - SHERATON HOTEL - JUMEIRAH WEST TOWER	S4 - SHERATON HOTEL - JUMEIRAH WEST TOWER	234	14-Jul-20 7 AM	15-Apr-21 5 PM	234	14-Jul-20 7 AM A	15-Apr-21 5 PM	74																																
S4 - MATERIALS	S4 - MATERIALS	206	14-Jul-20 7 AM	14-Mar-21 5 PM	206	14-Jul-20 7 AM A	14-Mar-21 5 PM	27																																
S4 - Submittal	S4 - Submittal	192	14-Jul-20 7 AM	25-Feb-21 5 PM	192	14-Jul-20 7 AM A	25-Feb-21 5 PM	41																																
E-MS-S4-GN-1020	S4 - Mat - Submittal Gypsum Board Ceiling System	7	14-Jul-20 7 AM	21-Jul-20 5 PM	7	14-Jul-20 7 AM A	21-Jul-20 5 PM A		100%																															
E-MS-S4-GF-Mid-15	S4 - Mat - Submittal MIDDLE EAST RESTAURANT / GL-150	7	28-Jul-20 7 AM	6-Aug-20 5 PM	7	28-Jul-20 7 AM A	6-Aug-20 5 PM A		100%																															
E-MS-S4-GF-Mid-16	S4 - Mat - Submittal MIDDLE EAST RESTAURANT / GL-160	7	28-Jul-20 7 AM	6-Aug-20 5 PM	7	28-Jul-20 7 AM A	6-Aug-20 5 PM A		100%																															
E-MS-S4-GF-Mid-16	S4 - Mat - Submittal MIDDLE EAST RESTAURANT / GL-163	7	28-Jul-20 7 AM	6-Aug-20 5 PM	7	28-Jul-20 7 AM A	6-Aug-20 5 PM A		100%																															
E-MS-S4-GF-Lin-16	S4 - Mat - Submittal LINK CAFE / GL-163	7	28-Jul-20 7 AM	6-Aug-20 5 PM	7	28-Jul-20 7 AM A	6-Aug-20 5 PM A		100%																															
E-MS-S4-GF-Lin-16	S4 - Mat - Submittal LINK CAFE / GL-166	7	28-Jul-20 7 AM	6-Aug-20 5 PM	7	28-Jul-20 7 AM A	6-Aug-20 5 PM A		100%																															
E-MS-S4-MZ-Sou-11	S4 - Mat - Submittal SOUTH EAST RESTAURANT / GL-162	7	28-Jul-20 7 AM	6-Aug-20 5 PM	7	28-Jul-20 7 AM A	6-Aug-20 5 PM A		100%																															
E-MS-S4-AL-Exe-16	S4 - Mat - Submittal EXECUTIVE LOUNGES / GL-166	7	28-Jul-20 7 AM	6-Aug-20 5 PM	7	28-Jul-20 7 AM A	6-Aug-20 5 PM A		100%																															
E-MS-S4-AU-Uap-1	S4 - Mat - Submittal 12 UPPER AP / GL-169	7	28-Jul-20 7 AM	6-Aug-20 5 PM	7	28-Jul-20 7 AM A	6-Aug-20 5 PM A		100%																															
E-MS-S4-AU-Uap-1	S4 - Mat - Submittal 12 UPPER AP / GL-170	7	28-Jul-20 7 AM	6-Aug-20 5 PM	7	28-Jul-20 7 AM A	6-Aug-20 5 PM A		100%																															
E-MS-S4-MZ-Sou-11	S4 - Mat - Submittal SOUTH EAST RESTAURANT / GL-161	7	28-Jul-20 7 AM	6-Aug-20 5 PM	7	28-Jul-20 7 AM A	6-Aug-20 5 PM A		100%																															
E-MS-S4-MZ-Sou-11	S4 - Mat - Submittal SOUTH EAST RESTAURANT / GL-163	7	28-Jul-20 7 AM	6-Aug-20 5 PM	7	28-Jul-20 7 AM A	6-Aug-20 5 PM A		100%																															
E-MS-S4-MZ-Pak-16	S4 - Mat - Submittal PAKISTANI RESTAURANT / GL-163	7	28-Jul-20 7 AM	6-Aug-20 5 PM	7	28-Jul-20 7 AM A	6-Aug-20 5 PM A		100%																															
E-MS-S4-AL-Exe-16	S4 - Mat - Submittal EXECUTIVE LOUNGES / GL-162	7	28-Jul-20 7 AM	6-Aug-20 5 PM	7	28-Jul-20 7 AM A	6-Aug-20 5 PM A		100%																															
E-MS-S4-C1-Com-1	S4 - Mat - Submittal COMMERCIAL / MT-140a	7	4-Aug-20 7 AM	11-Aug-20 5 PM	7	4-Aug-20 7 AM A	11-Aug-20 5 PM A		100%																															
E-MS-S4-GF-Lob-14	S4 - Mat - Submittal GROUND FLOOR LOBBY / MT-140a	7	4-Aug-20 7 AM	11-Aug-20 5 PM	7	4-Aug-20 7 AM A	11-Aug-20 5 PM A		100%																															
E-MS-S4-MZ-Lob-16	S4 - Mat - Submittal MEZZANINE FLOOR LOBBY / MT-160	7	4-Aug-20 7 AM	11-Aug-20 5 PM	7	4-Aug-20 7 AM A	11-Aug-20 5 PM A		100%																															
E-MS-S4-GF-Mid-14	S4 - Mat - Submittal MIDDLE EAST RESTAURANT / MT-140a	7	4-Aug-20 7 AM	11-Aug-20 5 PM	7	4-Aug-20 7 AM A	11-Aug-20 5 PM A		100%																															
E-MS-S4-GF-Lin-14	S4 - Mat - Submittal LINK CAFE / MT-140a	7	4-Aug-20 7 AM	11-Aug-20 5 PM	7	4-Aug-20 7 AM A	11-Aug-20 5 PM A		100%																															
E-MS-S4-GF-Lin-16	S4 - Mat - Submittal LINK CAFE / MT-161a	7	4-Aug-20 7 AM	11-Aug-20 5 PM	7	4-Aug-20 7 AM A	11-Aug-20 5 PM A		100%																															
E-MS-S4-GF-Lin-16	S4 - Mat - Submittal LINK CAFE / MT-161b	7	4-Aug-20 7 AM	11-Aug-20 5 PM	7	4-Aug-20 7 AM A	11-Aug-20 5 PM A		100%																															
E-MS-S4-GF-Lin-16	S4 - Mat - Submittal LINK CAFE / MT-165	7	4-Aug-20 7 AM	11-Aug-20 5 PM	7	4-Aug-20 7 AM A																																		

JODP-P2_ Revised		CLASSIC PROJECT LAY-OUT_BL							21-Feb-21 3 PM												
Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Original Duration	Start	Finish	Total Float	Activity % Complete	Gantt chart area with monthly grid (S, O, N, D, J, F, M, A, M, J, J, A, S, O, N, D, J, F, M, A, M, J, J, A, S, O, N, D, J, F)											
E-MA-S4-GMA-Res	S4 - Mat - Submittal RESTROOMS / WD-167	14	5-Sep-20 7 AM	20-Sep-20 5 PM	14	5-Sep-20 7 AM A	20-Sep-20 5 PMA		100%	[Gantt bar for E-MA-S4-GMA-Res: 5-Sep-20 7 AM A to 20-Sep-20 5 PMA]											
E-MA-S4-GMA-Res	S4 - Mat - Submittal RESTROOMS / WD-168b	14	5-Sep-20 7 AM	20-Sep-20 5 PM	14	5-Sep-20 7 AM A	20-Sep-20 5 PMA		100%	[Gantt bar for E-MA-S4-GMA-Res: 5-Sep-20 7 AM A to 20-Sep-20 5 PMA]											
E-MA-S4-AU-Uap-1	S4 - Mat - Submittal 12 UPPER AP / WD-171	14	5-Sep-20 7 AM	20-Sep-20 5 PM	14	5-Sep-20 7 AM A	20-Sep-20 5 PMA		100%	[Gantt bar for E-MA-S4-AU-Uap-1: 5-Sep-20 7 AM A to 20-Sep-20 5 PMA]											
E-MA-S4-AU-Uap-1	S4 - Mat - Submittal 12 UPPER AP / WD-172	14	5-Sep-20 7 AM	20-Sep-20 5 PM	14	5-Sep-20 7 AM A	20-Sep-20 5 PMA		100%	[Gantt bar for E-MA-S4-AU-Uap-1: 5-Sep-20 7 AM A to 20-Sep-20 5 PMA]											
E-MA-S4-AU-Uap-1	S4 - Mat - Submittal 12 UPPER AP / RB-100	14	9-Sep-20 7 AM	24-Sep-20 5 PM	14	9-Sep-20 7 AM A	24-Sep-20 5 PMA		100%	[Gantt bar for E-MA-S4-AU-Uap-1: 9-Sep-20 7 AM A to 24-Sep-20 5 PMA]											
E-MA-S4-MZ-Sou-11	S4 - Mat - Submittal SOUTH EAST RESTAURANT / WC-164	14	27-Feb-21 7 AM	14-Mar-21 5 PM	14	27-Feb-21 7 AM A	14-Mar-21 5 PM	-7	0%	[Gantt bar for E-MA-S4-MZ-Sou-11: 27-Feb-21 7 AM A to 14-Mar-21 5 PM]											
S4 - SHOP DRAWINGS		189	7-Sep-20 7 AM	15-Apr-21 5 PM	189	7-Sep-20 7 AM A	15-Apr-21 5 PM	74	0%	[Summary bar for S4 - SHOP DRAWINGS: 7-Sep-20 7 AM A to 15-Apr-21 5 PM]											
S4 - Submittal		182	7-Sep-20 7 AM	7-Apr-21 5 PM	182	7-Sep-20 7 AM A	7-Apr-21 5 PM	81	0%	[Summary bar for S4 - Submittal: 7-Sep-20 7 AM A to 7-Apr-21 5 PM]											
E-DS-S4-GF-Ele-13i	S4 - SD - Submittal / S4-GROUND FLOOR - H13B ELEVATOR LOBBY	21	7-Sep-20 7 AM	30-Sep-20 5 PM	21	7-Sep-20 7 AM A	30-Sep-20 5 PMA		100%	[Gantt bar for E-DS-S4-GF-Ele-13i: 7-Sep-20 7 AM A to 30-Sep-20 5 PMA]											
E-DS-S4-GF-Ele-14i	S4 - SD - Submittal / S4-GROUND FLOOR - H13C ELEVATOR LOBBY	21	7-Sep-20 7 AM	30-Sep-20 5 PM	21	7-Sep-20 7 AM A	30-Sep-20 5 PMA		100%	[Gantt bar for E-DS-S4-GF-Ele-14i: 7-Sep-20 7 AM A to 30-Sep-20 5 PMA]											
E-DS-S4-MZ-Pak-2f	S4 - SD - Submittal / S4-MEZZANINE FLOOR-PAKISTANI RESTAURANT	21	26-Sep-20 7 AM	19-Oct-20 5 PM	21	26-Sep-20 7 AM A	16-Mar-21 3 PM	5	91%	[Gantt bar for E-DS-S4-MZ-Pak-2f: 26-Sep-20 7 AM A to 16-Mar-21 3 PM]											
E-DS-S4-AL-Exe-28	S4 - SD - Submittal / S4-LOWER APARTMENT-EXECUTIVE LOUNGE	21	26-Sep-20 7 AM	19-Oct-20 5 PM	21	26-Sep-20 7 AM A	16-Mar-21 11 AM	27	93%	[Gantt bar for E-DS-S4-AL-Exe-28: 26-Sep-20 7 AM A to 16-Mar-21 11 AM]											
E-DS-S4-C1-Com-1	S4 - SD - Submittal / S4-C01-H13C ELEVATOR LOBBY	21	1-Oct-20 7 AM	25-Oct-20 5 PM	21	1-Oct-20 7 AM A	25-Oct-20 5 PMA		100%	[Gantt bar for E-DS-S4-C1-Com-1: 1-Oct-20 7 AM A to 25-Oct-20 5 PMA]											
E-DS-S4-C1-Com-1	S4 - SD - Submittal / S4-C01-H13B ELEVATOR LOBBY	21	1-Oct-20 7 AM	25-Oct-20 5 PM	21	1-Oct-20 7 AM A	25-Oct-20 5 PMA		100%	[Gantt bar for E-DS-S4-C1-Com-1: 1-Oct-20 7 AM A to 25-Oct-20 5 PMA]											
E-DS-S4-AU-Uap-3i	S4 - SD - Submittal / S4-UPPER APARTMENT-ELEVATOR LOBBIES	21	26-Oct-20 7 AM	18-Nov-20 5 PM	21	26-Oct-20 7 AM A	18-Nov-20 5 PMA		100%	[Gantt bar for E-DS-S4-AU-Uap-3i: 26-Oct-20 7 AM A to 18-Nov-20 5 PMA]											
E-DS-S4-AU-Uap-3	S4 - SD - Submittal / S4-UPPER APARTMENT-FITNESS CENTER	21	26-Oct-20 7 AM	18-Nov-20 5 PM	21	26-Oct-20 7 AM A	18-Nov-20 5 PMA		100%	[Gantt bar for E-DS-S4-AU-Uap-3: 26-Oct-20 7 AM A to 18-Nov-20 5 PMA]											
E-DS-S4-AU-Uap-3	S4 - SD - Submittal / S4-UPPER APARTMENT-HOTEL WET AREAS	21	26-Oct-20 7 AM	18-Nov-20 5 PM	21	26-Oct-20 7 AM A	18-Nov-20 5 PMA		100%	[Gantt bar for E-DS-S4-AU-Uap-3: 26-Oct-20 7 AM A to 18-Nov-20 5 PMA]											
E-DS-S4-MZ-Ele-20	S4 - SD - Submittal / S4-MEZZANINE FLOOR-H13B ELEVATOR LOBBY	21	19-Nov-20 7 AM	13-Dec-20 5 PM	21	19-Nov-20 7 AM A	13-Dec-20 5 PMA		100%	[Gantt bar for E-DS-S4-MZ-Ele-20: 19-Nov-20 7 AM A to 13-Dec-20 5 PMA]											
E-DS-S4-MZ-Ele-21	S4 - SD - Submittal / S4-MEZZANINE FLOOR-H13C ELEVATOR LOBBY	21	19-Nov-20 7 AM	13-Dec-20 5 PM	21	19-Nov-20 7 AM A	13-Dec-20 5 PMA		100%	[Gantt bar for E-DS-S4-MZ-Ele-21: 19-Nov-20 7 AM A to 13-Dec-20 5 PMA]											
E-DS-S4-GF-Mid-17	S4 - SD - Submittal / S4-GROUND FLOOR -MIDDLE EAST RESTAURANT	21	7-Jan-21 7 AM	31-Jan-21 5 PM	21	7-Jan-21 7 AM A	31-Jan-21 5 PMA		100%	[Gantt bar for E-DS-S4-GF-Mid-17: 7-Jan-21 7 AM A to 31-Jan-21 5 PMA]											
E-DS-S4-GF-Lin-18f	S4 - SD - Submittal / S4-GROUND FLOOR -LINK CAFÉ	21	1-Feb-21 7 AM	25-Feb-21 5 PM	21	13-Jan-21 2 PMA	8-Feb-21 5 PMA		100%	[Gantt bar for E-DS-S4-GF-Lin-18f: 13-Jan-21 2 PMA to 8-Feb-21 5 PMA]											
E-DS-S4-AL-Res-27f	S4 - SD - Submittal / S4-LOWER APARTMENT-RESTROOMS-AL110_111	21	27-Feb-21 7 AM	22-Mar-21 5 PM	21	19-Jan-21 12 PM	11-Feb-21 5 PMA		100%	[Gantt bar for E-DS-S4-AL-Res-27f: 19-Jan-21 12 PM to 11-Feb-21 5 PMA]											
E-DS-S4-AL-Ele-27f	S4 - SD - Submittal / S4-LOWER APARTMENT-V01-H13C ELEVATOR LOBBY	21	27-Feb-21 7 AM	22-Mar-21 5 PM	21	20-Jan-21 12 PM	13-Feb-21 5 PMA		100%	[Gantt bar for E-DS-S4-AL-Ele-27f: 20-Jan-21 12 PM to 13-Feb-21 5 PMA]											
E-DS-S4-AL-Ele-26f	S4 - SD - Submittal / S4-LOWER APARTMENT-H13B ELEVATOR LOBBY	21	27-Feb-21 7 AM	22-Mar-21 5 PM	21	21-Jan-21 12 PM	14-Feb-21 12 PMA		100%	[Gantt bar for E-DS-S4-AL-Ele-26f: 21-Jan-21 12 PM to 14-Feb-21 12 PMA]											
E-DS-S4-GF-Lob-12	S4 - SD - Submittal / S4-GROUND FLOOR LOBBY	21	18-Feb-21 7 AM	14-Mar-21 5 PM	21	18-Feb-21 7 AM	14-Mar-21 5 PM	-21	0%	[Gantt bar for E-DS-S4-GF-Lob-12: 18-Feb-21 7 AM to 14-Mar-21 5 PM]											
E-DS-S4-GF-Res-1f	S4 - SD - Submittal / S4-GROUND FLOOR - RESTROOM-GF151_152_153_154	21	18-Feb-21 7 AM	14-Mar-21 5 PM	21	18-Feb-21 7 AM	14-Mar-21 5 PM	-21	0%	[Gantt bar for E-DS-S4-GF-Res-1f: 18-Feb-21 7 AM to 14-Mar-21 5 PM]											
E-DS-S4-GF-Res-1f	S4 - SD - Submittal / S4-GROUND FLOOR - RESTROOM-GF62_64	21	18-Feb-21 7 AM	14-Mar-21 5 PM	21	18-Feb-21 7 AM	14-Mar-21 5 PM	-21	0%	[Gantt bar for E-DS-S4-GF-Res-1f: 18-Feb-21 7 AM to 14-Mar-21 5 PM]											
E-DS-S4-MZ-Res-2f	S4 - SD - Submittal / S4-MEZZANINE FLOOR-RESTROOM-MZ61_63_101_122	21	18-Feb-21 7 AM	14-Mar-21 5 PM	21	18-Feb-21 7 AM	14-Mar-21 5 PM	-21	0%	[Gantt bar for E-DS-S4-MZ-Res-2f: 18-Feb-21 7 AM to 14-Mar-21 5 PM]											
E-DS-S4-MZ-Res-2f	S4 - SD - Submittal / S4-MEZZANINE FLOOR-RESTROOM-MZ64_70	21	18-Feb-21 7 AM	14-Mar-21 5 PM	21	18-Feb-21 7 AM	14-Mar-21 5 PM	-21	0%	[Gantt bar for E-DS-S4-MZ-Res-2f: 18-Feb-21 7 AM to 14-Mar-21 5 PM]											
E-DS-S4-MZ-Lob-1f	S4 - SD - Submittal / S4-MEZZANINE FLOOR LOBBY	21	15-Mar-21 7 AM	7-Apr-21 5 PM	21	15-Mar-21 7 AM	7-Apr-21 5 PM	-2	0%	[Gantt bar for E-DS-S4-MZ-Lob-1f: 15-Mar-21 7 AM to 7-Apr-21 5 PM]											
E-DS-S4-MZ-Sou-2f	S4 - SD - Submittal / S4-MEZZANINE FLOOR-SOUTH EAST RESTAURANT	21	15-Mar-21 7 AM	7-Apr-21 5 PM	21	15-Mar-21 7 AM	7-Apr-21 5 PM	-21	0%	[Gantt bar for E-DS-S4-MZ-Sou-2f: 15-Mar-21 7 AM to 7-Apr-21 5 PM]											
S4 - Approval		182	15-Sep-20 7 AM	15-Apr-21 5 PM	182	15-Sep-20 7 AM A	15-Apr-21 5 PM	74	0%	[Summary bar for S4 - Approval: 15-Sep-20 7 AM A to 15-Apr-21 5 PM]											
E-DA-S4-GF-Ele-13i	S4 - SD - Approval / S4-GROUND FLOOR - H13B ELEVATOR LOBBY	21	15-Sep-20 7 AM	8-Oct-20 5 PM	21	15-Sep-20 7 AM A	8-Oct-20 5 PMA		100%	[Gantt bar for E-DA-S4-GF-Ele-13i: 15-Sep-20 7 AM A to 8-Oct-20 5 PMA]											
E-DA-S4-GF-Ele-14i	S4 - SD - Approval / S4-GROUND FLOOR - H13C ELEVATOR LOBBY	21	15-Sep-20 7 AM	8-Oct-20 5 PM	21	15-Sep-20 7 AM A	8-Oct-20 5 PMA		100%	[Gantt bar for E-DA-S4-GF-Ele-14i: 15-Sep-20 7 AM A to 8-Oct-20 5 PMA]											
E-DA-S4-MZ-Pak-2f	S4 - SD - Approval / S4-MEZZANINE FLOOR-PAKISTANI RESTAURANT	21	4-Oct-20 7 AM	27-Oct-20 5 PM	21	4-Oct-20 7 AM A	16-Mar-21 3 PM	5	91%	[Gantt bar for E-DA-S4-MZ-Pak-2f: 4-Oct-20 7 AM A to 16-Mar-21 3 PM]											
E-DA-S4-AL-Exe-28	S4 - SD - Approval / S4-LOWER APARTMENT-EXECUTIVE LOUNGE	21	4-Oct-20 7 AM	27-Oct-20 5 PM	21	4-Oct-20 7 AM A	16-Mar-21 11 AM	27	93%	[Gantt bar for E-DA-S4-AL-Exe-28: 4-Oct-20 7 AM A to 16-Mar-21 11 AM]											
E-DA-S4-C1-Com-1	S4 - SD - Approval / S4-C01-H13C ELEVATOR LOBBY	21	10-Oct-20 7 AM	2-Nov-20 5 PM	21	10-Oct-20 7 AM A	2-Nov-20 5 PMA		100%	[Gantt bar for E-DA-S4-C1-Com-1: 10-Oct-20 7 AM A to 2-Nov-20 5 PMA]											
E-DA-S4-C1-Com-1	S4 - SD - Approval / S4-C01-H13B ELEVATOR LOBBY	21	10-Oct-20 7 AM	2-Nov-20 5 PM	21	10-Oct-20 7 AM A	2-Nov-20 5 PMA		100%	[Gantt bar for E-DA-S4-C1-Com-1: 10-Oct-20 7 AM A to 2-Nov-20 5 PMA]											
E-DA-S4-AU-Uap-3i	S4 - SD - Approval / S4-UPPER APARTMENT-ELEVATOR LOBBIES	21	3-Nov-20 7 AM	26-Nov-20 5 PM	21	3-Nov-20 7 AM A	26-Nov-20 5 PMA		100%	[Gantt bar for E-DA-S4-AU-Uap-3i: 3-Nov-20 7 AM A to 26-Nov-20 5 PMA]											
E-DA-S4-AU-Uap-3	S4 - SD - Approval / S4-UPPER APARTMENT-FITNESS CENTER	21	3-Nov-20 7 AM	26-Nov-20 5 PM	21	3-Nov-20 7 AM A	26-Nov-20 5 PMA		100%	[Gantt bar for E-DA-S4-AU-Uap-3: 3-Nov-20 7 AM A to 26-Nov-20 5 PMA]											
E-DA-S4-AU-Uap-3	S4 - SD - Approval / S4-UPPER APARTMENT-HOTEL WET AREAS	21	3-Nov-20 7 AM	26-Nov-20 5 PM	21	3-Nov-20 7 AM A	26-Nov-20 5 PMA		100%	[Gantt bar for E-DA-S4-AU-Uap-3: 3-Nov-20 7 AM A to 26-Nov-20 5 PMA]											
E-DA-S4-MZ-Ele-20	S4 - SD - Approval / S4-MEZZANINE FLOOR-H13B ELEVATOR LOBBY	21	28-Nov-20 7 AM	21-Dec-20 5 PM	21	28-Nov-20 7 AM A	21-Dec-20 5 PMA		100%	[Gantt bar for E-DA-S4-MZ-Ele-20: 28-Nov-20 7 AM A to 21-Dec-20 5 PMA]											
E-DA-S4-MZ-Ele-21	S4 - SD - Approval / S4-MEZZANINE FLOOR-H13C ELEVATOR LOBBY	21	28-Nov-20 7 AM	21-Dec-20 5 PM	21	28-Nov-20 7 AM A	21-Dec-20 5 PMA		100%	[Gantt bar for E-DA-S4-MZ-Ele-21: 28-Nov-20 7 AM A to 21-Dec-20 5 PMA]											
E-DA-S4-GF-Lin-18f	S4 - SD - Approval / S4-GROUND FLOOR -LINK CAFÉ	21	10-Feb-21 7 AM	6-Mar-21 5 PM	21	12-Jan-21 12 PM	2-Feb-21 5 PMA		100%	[Gantt bar for E-DA-S4-GF-Lin-18f: 12-Jan-21 12 PM to 2-Feb-21 5 PMA]											
E-DA-S4-GF-Mid-17	S4 - SD - Approval / S4-GROUND FLOOR -MIDDLE EAST RESTAURANT	21	16-Jan-21 7 AM	8-Feb-21 5 PM	21	16-Jan-21 7 AM A	8-Feb-21 5 PMA		100%	[Gantt bar for E-DA-S4-GF-Mid-17: 16-Jan-21 7 AM A to 8-Feb-21 5 PMA]											
E-DA-S4-AL-Ele-26f	S4 - SD - Approval / S4-LOWER APARTMENT-H13B ELEVATOR LOBBY	21	7-Mar-21 7 AM	30-Mar-21 5 PM	21	18-Jan-21 12 PM	11-Feb-21 5 PMA		100%	[Gantt bar for E-DA-S4-AL-Ele-26f: 18-Jan-21 12 PM to 11-Feb-21 5 PMA]											
E-DA-S4-AL-Ele-27f	S4 - SD - Approval / S4-LOWER APARTMENT-V01-H13C ELEVATOR LOBBY	21	7-Mar-21 7 AM	30-Mar-21 5 PM	21	20-Jan-21 12 PM	13-Feb-21 11 AM A		100%	[Gantt bar for E-DA-S4-AL-Ele-27f: 20-Jan-21 12 PM to 13-Feb-21 11 AM A]											
E-DA-S4-AL-Res-27f	S4 - SD - Approval / S4-LOWER APARTMENT-RESTROOMS-AL110_111	21	7-Mar-21 7 AM	30-Mar-21 5 PM	21	24-Jan-21 12 PM	15-Feb-21 10 AM A		100%	[Gantt bar for E-DA-S4-AL-Res-27f: 24-Jan-21 12 PM to 15-Feb-21 10 AM A]											
E-DA-S4-GF-Lob-12	S4 - SD - Approval / S4-GROUND FLOOR LOBBY	21	27-Feb-21 7 AM	22-Mar-21 5 PM	21	27-Feb-21 7 AM	22-Mar-21 5 PM	-7	0%	[Gantt bar for E-DA-S4-GF-Lob-12: 27-Feb-21 7 AM to 22-Mar-21 5 PM]											
E-DA-S4-GF-Res-1f	S4 - SD - Approval / S4-GROUND FLOOR - RESTROOM-GF151_152_153_154	21	27-Feb-21 7 AM	22-Mar-21 5 PM	21	27-Feb-21 7 AM	22-Mar-21 5 PM	90	0%	[Gantt bar for E-DA-S4-GF-Res-1f: 27-Feb-21 7 AM to 22-Mar-21 5 PM]											
E-DA-S4-GF-Res-1f	S4 - SD - Approval / S4-GROUND FLOOR - RESTROOM-GF62_64	21	27-Feb-21 7 AM	22-Mar-21 5 PM	21	27-Feb-21 7 AM	22-Mar-21 5 PM	90	0%	[Gantt bar for E-DA-S4-GF-Res-1f: 27-Feb-21 7 AM to 22-Mar-21 5 PM]											
E-DA-S4-MZ-Res-2f	S4 - SD - Approval / S4-MEZZANINE FLOOR-RESTROOM-MZ61_63_101_122	21	27-Feb-21 7 AM	22-Mar-21 5 PM	21	27-Feb-21 7 AM	22-Mar-21 5 PM	93	0%	[Gantt bar for E-DA-S4-MZ-Res-2f: 27-Feb-21 7 AM to 22-Mar-21 5 PM]											
E-DA-S4-MZ-Res-2f	S4 - SD - Approval / S4-MEZZANINE FLOOR-RESTROOM-MZ64_70	21	27-Feb-21 7 AM	22-Mar-21 5 PM	21	27-Feb-21 7 AM	22-Mar-21 5 PM	93	0%	[Gantt bar for E-DA-S4-MZ-Res-2f: 27-Feb-21 7 AM to 22-Mar-21 5 PM]											
E-DA-S4-MZ-Sou-2f	S4 - SD - Approval / S4-MEZZANINE FLOOR-SOUTH EAST RESTAURANT	21	18-Mar-21 7 AM	11-Apr-21 5 PM	21	18-Mar-21 7 AM	11-Apr-21 5 PM	-21	0%	[Gantt bar for E-DA-S4-MZ-Sou-2f: 18-Mar-21 7 AM to 11-Apr-21 5 PM]											
E-DA-S4-MZ-Lob-1f	S4 - SD - Approval / S4-MEZZANINE FLOOR LOBBY	21	23-Mar-21 7 AM	15-Apr-21 5 PM	21	23-Mar-21 7 AM	15-Apr-21 5 PM	-2	0%	[Gantt bar for E-DA-S4-MZ-Lob-1f: 23-Mar-21 7 AM to 15-Apr-21 5 PM]											
PROCUREMENT / FABRICATION / PRODUCTION / SHIPMENT AND DELIVERY		150	18-Feb-21 7 AM	17-Aug-21 5 PM	150	18-Feb-21 7 AM	17-Aug-21 5 PM	-9	0%	[Summary bar for Procurement: 18-Feb-21 7 AM to 17-Aug-21 5 PM]											
PROCUREMENT		56	18-Feb-21 7 AM	24-Apr-21 5 PM	56	18-Feb-21 7 AM	24-Apr-21 5 PM	38	0%	[Summary bar for Procurement: 18-Feb-21 7 AM to 24-Apr-21 5 PM]											
S3 - WESTIN HOTEL - JUMEIRAH EAST TOWER		18	18-Feb-21 7 AM	10-Mar-21 12 PM	18	18-Feb-21 7 AM	10-Mar-21 12 PM	31	0%	[Summary bar for S3 - WESTIN HOTEL: 18-Feb-21 7 AM to 10-Mar-21 12 PM]											
S3 - Ceiling Works		18	18-Feb-21 7 AM	10-Mar-21 12 PM	18	18-Feb-21 7 AM	10-Mar-21 12 PM	-38	0%	[Summary bar for S3 - Ceiling Works: 18-Feb-21 7 AM to 10-Mar-21 12 PM]											
P-Pro-S3-CL-100	Pro-S3-Gypsum Board Ceiling	7	18-Feb-21 7 AM	25-Feb-21 5 PM	7	18-Feb-21 7 AM	25-Feb-21 5 PM	-76	0%	[Gantt bar for P-Pro-S3-CL-100: 18-Feb-21 7 AM to 25-Feb-21 5 PM]											
P-Pro-S3-CL-110	Pro-S3-Lighting Band	7	18-Feb-21 7 AM	25-Feb-21 5 PM	7	18-Feb-21 7 AM	25-Feb-21 5 PM	-76	0%	[Gantt bar for P-Pro-S3-CL-110: 18-Feb-21 7 AM to 25-Feb-21 5 PM]											
P-Pro-S3-CL-120	Pro-S3-Ceiling Stucco + Paint Works	7	18-Feb-21 7 AM	25-Feb-21 5 PM	7	18-Feb-21 7 AM	25-Feb-21 5 PM	-27	0%	[Gantt bar for P-Pro-S3-CL-120: 18-Feb-21 7 AM to 25-Feb-21 5 PM]											
P-Pro-S3-CL-130	Pro-S3-Wooden Ceiling Framing	7	18-Feb-21 7 AM	25-Feb-21 5 PM	7	18-Feb-21 7 AM	25-Feb-21 5 PM	-31	0%	[Gantt bar for P-Pro-S3-CL-130: 18-Feb-21 7 AM to 25-Feb-21 5 PM]											
P-Pro-S3-CL-280																					

Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Original Duration	Start	Finish	Total Float	Activity % Complete	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F
P-Del-S4-DF-870	Del-S4-Screen Division Panels	28	17-May-21 7 AM	17-Jun-21 5 PM	28	17-May-21 7 AM	17-Jun-21 5 PM	22	0%																														
P-Del-S4-DF-880	Del-S4-Decorative Wall Panel WD 140	28	17-May-21 7 AM	17-Jun-21 5 PM	28	17-May-21 7 AM	17-Jun-21 5 PM	24	0%																														
P-Del-S4-DF-980	Del-S4-Fluted Metal Cladding	28	17-May-21 7 AM	17-Jun-21 5 PM	28	17-May-21 7 AM	17-Jun-21 5 PM	24	0%																														
P-Del-S4-DF-990	Del-S4-Tin Ceiling Tiles & Corniches	28	17-May-21 7 AM	17-Jun-21 5 PM	28	17-May-21 7 AM	17-Jun-21 5 PM	26	0%																														
P-Del-S4-DF-1330	Del-S4-Custom Screen Carved Wod SF167	28	18-May-21 11 AM	20-Jun-21 11 AM	28	18-May-21 11 AM	20-Jun-21 11 AM	27	0%																														
P-Del-S4-DF-1110	Del-S4-Niche 1	28	18-May-21 3 PM	20-Jun-21 3 PM	28	18-May-21 3 PM	20-Jun-21 3 PM	25	0%																														
P-Del-S4-DF-1120	Del-S4-Niche 2	28	18-May-21 3 PM	20-Jun-21 3 PM	28	18-May-21 3 PM	20-Jun-21 3 PM	25	0%																														
P-Del-S4-DF-1130	Del-S4-Column Covering SF163+ Fabric	28	18-May-21 3 PM	20-Jun-21 3 PM	28	18-May-21 3 PM	20-Jun-21 3 PM	23	0%																														
P-Del-S4-DF-1140	Del-S4-Metal Screen Finish	28	18-May-21 3 PM	20-Jun-21 3 PM	28	18-May-21 3 PM	20-Jun-21 3 PM	25	0%																														
P-Del-S4-DF-1150	Del-S4-Frame / Room Connection	28	18-May-21 3 PM	20-Jun-21 3 PM	28	18-May-21 3 PM	20-Jun-21 3 PM	25	0%																														
P-Del-S4-DF-470	Del-S4-Metal Railing Installations	28	25-May-21 7 AM	26-Jun-21 5 PM	28	25-May-21 7 AM	26-Jun-21 5 PM	20	0%																														
P-Del-S4-DF-1230	Del-S4-Zone 2 Decorative Wall w Shelves&Cabinets	28	14-Jun-21 7 AM	15-Jul-21 5 PM	28	14-Jun-21 7 AM	15-Jul-21 5 PM	2	0%																														
P-Del-S4-DF-1240	Del-S4-Decorative Wall Column	28	14-Jun-21 7 AM	15-Jul-21 5 PM	28	14-Jun-21 7 AM	15-Jul-21 5 PM	6	0%																														
P-Del-S4-DF-1250	Del-S4-Zone 5 Banquet Back Side Decorative wall WD 167 + GL 161	28	14-Jun-21 7 AM	15-Jul-21 5 PM	28	14-Jun-21 7 AM	15-Jul-21 5 PM	6	0%																														
P-Del-S4-DF-1260	Del-S4-Zone 6 Banquet Back Side Decorative Wall	28	14-Jun-21 7 AM	15-Jul-21 5 PM	28	14-Jun-21 7 AM	15-Jul-21 5 PM	6	0%																														
P-Del-S4-DF-1270	Del-S4-CNC Panels on window Side	28	14-Jun-21 7 AM	15-Jul-21 5 PM	28	14-Jun-21 7 AM	15-Jul-21 5 PM	6	0%																														
P-Del-S4-DF-1280	Del-S4-Banquette Back Wall Covering	28	14-Jun-21 7 AM	15-Jul-21 5 PM	28	14-Jun-21 7 AM	15-Jul-21 5 PM	6	0%																														
P-Del-S4-DF-1090	Del-S4-Decorative Panel Wall Installation	28	19-Jun-21 7 AM	24-Jul-21 5 PM	28	19-Jun-21 7 AM	24-Jul-21 5 PM	1	0%																														
S4 - FFE		56	20-Apr-21 7 AM	26-Jun-21 5 PM	56	20-Apr-21 7 AM	26-Jun-21 5 PM	23																															
P-Del-S4-FF-820	Del-S4-Reception Desk 1 Installation	28	20-Apr-21 7 AM	24-May-21 5 PM	28	20-Apr-21 7 AM	24-May-21 5 PM	51	0%																														
P-Del-S4-FF-830	Del-S4-Wooden Cabinet Installation	28	20-Apr-21 7 AM	24-May-21 5 PM	28	20-Apr-21 7 AM	24-May-21 5 PM	51	0%																														
P-Del-S4-FF-840	Del-S4-Reception Desk 2 Installation	28	20-Apr-21 7 AM	24-May-21 5 PM	28	20-Apr-21 7 AM	24-May-21 5 PM	51	0%																														
P-Del-S4-FF-1400	Del-S4-Wall Unit Installation	28	20-Apr-21 7 AM	24-May-21 5 PM	28	20-Apr-21 7 AM	24-May-21 5 PM	49	0%																														
P-Del-S4-FF-1410	Del-S4-Mens Lockers	28	20-Apr-21 7 AM	24-May-21 5 PM	28	20-Apr-21 7 AM	24-May-21 5 PM	49	0%																														
P-Del-S4-FF-1420	Del-S4-Womens Lockers	28	20-Apr-21 7 AM	24-May-21 5 PM	28	20-Apr-21 7 AM	24-May-21 5 PM	49	0%																														
P-Del-S4-FF-910	Del-S4-Servant Type 1	28	17-May-21 7 AM	17-Jun-21 5 PM	28	17-May-21 7 AM	17-Jun-21 5 PM	30	0%																														
P-Del-S4-FF-920	Del-S4-Banquet Buffet Type 1	28	17-May-21 7 AM	17-Jun-21 5 PM	28	17-May-21 7 AM	17-Jun-21 5 PM	30	0%																														
P-Del-S4-FF-930	Del-S4-Banquet Buffet Type 2	28	17-May-21 7 AM	17-Jun-21 5 PM	28	17-May-21 7 AM	17-Jun-21 5 PM	30	0%																														
P-Del-S4-FF-940	Del-S4-Banquet Buffet Type 3	28	17-May-21 7 AM	17-Jun-21 5 PM	28	17-May-21 7 AM	17-Jun-21 5 PM	30	0%																														
P-Del-S4-FF-950	Del-S4-Banquet Buffet Type 4	28	17-May-21 7 AM	17-Jun-21 5 PM	28	17-May-21 7 AM	17-Jun-21 5 PM	30	0%																														
P-Del-S4-FF-1000	Del-S4-French Type Bistro Door	28	17-May-21 7 AM	17-Jun-21 5 PM	28	17-May-21 7 AM	17-Jun-21 5 PM	30	0%																														
P-Del-S4-FF-1010	Del-S4-Shelf System Type 1	28	17-May-21 7 AM	17-Jun-21 5 PM	28	17-May-21 7 AM	17-Jun-21 5 PM	30	0%																														
P-Del-S4-FF-1020	Del-S4-Shelf System Type 2	28	17-May-21 7 AM	17-Jun-21 5 PM	28	17-May-21 7 AM	17-Jun-21 5 PM	30	0%																														
P-Del-S4-FF-1030	Del-S4-Seperator Type 1	28	17-May-21 7 AM	17-Jun-21 5 PM	28	17-May-21 7 AM	17-Jun-21 5 PM	30	0%																														
P-Del-S4-FF-1040	Del-S4-Seperator Type 2	28	17-May-21 7 AM	17-Jun-21 5 PM	28	17-May-21 7 AM	17-Jun-21 5 PM	30	0%																														
P-Del-S4-FF-1050	Del-S4-Wall Unit SVC	28	17-May-21 7 AM	17-Jun-21 5 PM	28	17-May-21 7 AM	17-Jun-21 5 PM	29	0%																														
P-Del-S4-FF-1060	Del-S4-Metal Cantilever Counter Type 1	28	17-May-21 7 AM	17-Jun-21 5 PM	28	17-May-21 7 AM	17-Jun-21 5 PM	30	0%																														
P-Del-S4-FF-1070	Del-S4-Metal Cantilever Counter Type 2	28	17-May-21 7 AM	17-Jun-21 5 PM	28	17-May-21 7 AM	17-Jun-21 5 PM	30	0%																														
P-Del-S4-FF-1340	Del-S4-Wood Shelves	28	18-May-21 11 AM	20-Jun-21 11 AM	28	18-May-21 11 AM	20-Jun-21 11 AM	29	0%																														
P-Del-S4-FF-1350	Del-S4-Book Case Type 1	28	18-May-21 11 AM	20-Jun-21 11 AM	28	18-May-21 11 AM	20-Jun-21 11 AM	29	0%																														
P-Del-S4-FF-1360	Del-S4-Book Case Type 2	28	18-May-21 11 AM	20-Jun-21 11 AM	28	18-May-21 11 AM	20-Jun-21 11 AM	29	0%																														
P-Del-S4-FF-1160	Del-S4-Service Unit Wall Cover	28	18-May-21 3 PM	20-Jun-21 3 PM	28	18-May-21 3 PM	20-Jun-21 3 PM	27	0%																														
P-Del-S4-FF-1170	Del-S4-Service Cover Desk	28	18-May-21 3 PM	20-Jun-21 3 PM	28	18-May-21 3 PM	20-Jun-21 3 PM	26	0%																														
P-Del-S4-FF-520	Del-S4-Reception Desk Installation	28	25-May-21 7 AM	26-Jun-21 5 PM	28	25-May-21 7 AM	26-Jun-21 5 PM	23	0%																														
P-Del-S4-FF-530	Del-S4-Concierge Desk Installation	28	25-May-21 7 AM	26-Jun-21 5 PM	28	25-May-21 7 AM	26-Jun-21 5 PM	23	0%																														
P-Del-S4-FF-540	Del-S4-Bellmans Desk Installation	28	25-May-21 7 AM	26-Jun-21 5 PM	28	25-May-21 7 AM	26-Jun-21 5 PM	23	0%																														
S4 - Wall Cladding Works		50	4-Mar-21 7 AM	2-May-21 11 AM	50	4-Mar-21 7 AM	2-May-21 11 AM	65																															
P-Del-S4-WCL-140	Del-S4-Wooden Wall Covering Installations	28	4-Mar-21 7 AM	5-Apr-21 5 PM	28	4-Mar-21 7 AM	5-Apr-21 5 PM	76	0%																														
P-Del-S4-WCL-137	Del-S4-Decorative Wall Frames PT172	28	4-Mar-21 7 AM	5-Apr-21 5 PM	28	4-Mar-21 7 AM	5-Apr-21 5 PM	79	0%																														
P-Del-S4-WCL-450	Del-S4-Primer + Paint Works on walls	3	15-Mar-21 7 AM	17-Mar-21 5 PM	3																																		

JODP-P2_ Revised		CLASSIC PROJECT LAY-OUT_BL							21-Feb-21 3 PM																														
Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Original Duration	Start	Finish	Total Float	Activity % Complete	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F
P-Cus-S3-CL-410	Cus-S3-Wooden Ceiling Covering Installations	10	6-Jun-21 12 PM	17-Jun-21 12 PM	10	6-Jun-21 12 PM	17-Jun-21 12 PM	-68	0%																														
S3 - Wall Covering Works		77	18-Mar-21 7 AM	17-Jun-21 12 PM	77	18-Mar-21 7 AM	17-Jun-21 12 PM	-15																															
P-Cus-S3-WC-160	Cus-S3-Primer Works	1	18-Mar-21 7 AM	18-Mar-21 5 PM	1	18-Mar-21 7 AM	18-Mar-21 5 PM	18	0%																														
P-Cus-S3-WC-170	Cus-S3-Wall Paint Works	1	18-Mar-21 7 AM	18-Mar-21 5 PM	1	18-Mar-21 7 AM	18-Mar-21 5 PM	41	0%																														
P-Cus-S3-WC-450	Cus-S3-Primer + Paint Works on walls	1	18-Mar-21 7 AM	18-Mar-21 5 PM	1	18-Mar-21 7 AM	18-Mar-21 5 PM	-8	0%																														
P-Cus-S3-WC-180	Cus-S3-Wallpaper Covering Works	10	25-May-21 7 AM	5-Jun-21 5 PM	10	25-May-21 7 AM	5-Jun-21 5 PM	-61	0%																														
P-Cus-S3-WC-440	Cus-S3-PAint on MDF Wall Coverings	10	25-May-21 7 AM	5-Jun-21 5 PM	10	25-May-21 7 AM	5-Jun-21 5 PM	-51	0%																														
P-Cus-S3-WC-560	Cus-S3-Wall Covering Painted MDF SF116	10	25-May-21 7 AM	5-Jun-21 5 PM	10	25-May-21 7 AM	5-Jun-21 5 PM	-29	0%																														
P-Cus-S3-WC-570	Cus-S3-Decorative Wall Covering (11)	10	25-May-21 7 AM	5-Jun-21 5 PM	10	25-May-21 7 AM	5-Jun-21 5 PM	-20	0%																														
P-Cus-S3-WC-620	Cus-S3-Wallpaper Covered Wall Panels Installations	10	25-May-21 7 AM	5-Jun-21 5 PM	10	25-May-21 7 AM	5-Jun-21 5 PM	-56	0%																														
P-Cus-S3-WC-740	Cus-S3-Decorative Wall Cladding SF 119	10	25-May-21 7 AM	5-Jun-21 5 PM	10	25-May-21 7 AM	5-Jun-21 5 PM	-4	0%																														
P-Cus-S3-WC-670	Cus-S3-Antique Mirror Fin Wood Wall Covering Installations	10	25-May-21 1 PM	6-Jun-21 1 PM	10	25-May-21 1 PM	6-Jun-21 1 PM	-21	0%																														
P-Cus-S3-WC-140	Cus-S3-Wooden Wall Covering Installations	10	6-Jun-21 12 PM	17-Jun-21 12 PM	10	6-Jun-21 12 PM	17-Jun-21 12 PM	-63	0%																														
P-Cus-S3-WC-150	Cus-S3-Wooden Wall Panel Installations	10	6-Jun-21 12 PM	17-Jun-21 12 PM	10	6-Jun-21 12 PM	17-Jun-21 12 PM	-28	0%																														
P-Cus-S3-WC-420	Cus-S3-Metal Wall Covering Installations	10	6-Jun-21 12 PM	17-Jun-21 12 PM	10	6-Jun-21 12 PM	17-Jun-21 12 PM	-21	0%																														
P-Cus-S3-WC-430	Cus-S3-Acrylic Wall Panel Installations	10	6-Jun-21 12 PM	17-Jun-21 12 PM	10	6-Jun-21 12 PM	17-Jun-21 12 PM	-20	0%																														
P-Cus-S3-WC-145	Cus-S3-Wooden Wall Covering	10	6-Jun-21 12 PM	17-Jun-21 12 PM	10	6-Jun-21 12 PM	17-Jun-21 12 PM	-28	0%																														
S3 - Floor Covering Works		25	25-May-21 1 PM	23-Jun-21 1 PM	25	25-May-21 1 PM	23-Jun-21 1 PM	-21																															
P-Cus-S3-FW-720	Cus-S3-Wood Flooring Works	10	25-May-21 1 PM	6-Jun-21 1 PM	10	25-May-21 1 PM	6-Jun-21 1 PM	-10	0%																														
P-Cus-S3-FW-300	Cus-S3-Smart Aluminum Substructure Works	10	6-Jun-21 12 PM	17-Jun-21 12 PM	10	6-Jun-21 12 PM	17-Jun-21 12 PM	-32	0%																														
P-Cus-S3-FW-460	Cus-S3-Floor Carpet Installation (Including Self Levelling)	10	6-Jun-21 12 PM	17-Jun-21 12 PM	10	6-Jun-21 12 PM	17-Jun-21 12 PM	-17	0%																														
P-Cus-S3-FW-750	Cus-S3-Carpet Flooring Works	10	6-Jun-21 12 PM	17-Jun-21 12 PM	10	6-Jun-21 12 PM	17-Jun-21 12 PM	-24	0%																														
P-Cus-S3-FW-320	Cus-S3-Ceramic Floor Covering Works	10	12-Jun-21 7 AM	22-Jun-21 5 PM	10	12-Jun-21 7 AM	22-Jun-21 5 PM	-38	0%																														
P-Cus-S3-FW-650	Cus-S3-Floor Ceramic Installations (TL100.101.102.103.104)	10	12-Jun-21 7 AM	22-Jun-21 5 PM	10	12-Jun-21 7 AM	22-Jun-21 5 PM	-37	0%																														
P-Cus-S3-FW-710	Cus-S3-Kitchen Ceramic Installations	10	12-Jun-21 7 AM	22-Jun-21 5 PM	10	12-Jun-21 7 AM	22-Jun-21 5 PM	-20	0%																														
P-Cus-S3-FW-310	Cus-S3-Parquet Floor Covering Works	10	12-Jun-21 1 PM	23-Jun-21 1 PM	10	12-Jun-21 1 PM	23-Jun-21 1 PM	-33	0%																														
S3 - Decorative Finishing Works		21	25-May-21 7 AM	17-Jun-21 12 PM	21	25-May-21 7 AM	17-Jun-21 12 PM	-13																															
P-Cus-S3-DF-190	Cus-S3-Decorative Panel 1 Installation	10	25-May-21 7 AM	5-Jun-21 5 PM	10	25-May-21 7 AM	5-Jun-21 5 PM	-4	0%																														
P-Cus-S3-DF-200	Cus-S3-Decorative Panel 2 Installation	10	25-May-21 7 AM	5-Jun-21 5 PM	10	25-May-21 7 AM	5-Jun-21 5 PM	-4	0%																														
P-Cus-S3-DF-210	Cus-S3-Wooden Lining 1 Installation	10	25-May-21 7 AM	5-Jun-21 5 PM	10	25-May-21 7 AM	5-Jun-21 5 PM	-4	0%																														
P-Cus-S3-DF-220	Cus-S3-Wooden Lining 2 Installation	10	25-May-21 7 AM	5-Jun-21 5 PM	10	25-May-21 7 AM	5-Jun-21 5 PM	-4	0%																														
P-Cus-S3-DF-230	Cus-S3-Decorative Wall Panel Installation	10	25-May-21 7 AM	5-Jun-21 5 PM	10	25-May-21 7 AM	5-Jun-21 5 PM	-4	0%																														
P-Cus-S3-DF-240	Cus-S3-Wooden Moldin Installation 1-6	10	25-May-21 7 AM	5-Jun-21 5 PM	10	25-May-21 7 AM	5-Jun-21 5 PM	-7	0%																														
P-Cus-S3-DF-330	Cus-S3-Decorative Wall & Ceiling Panels Installation (Custom CNC)	10	25-May-21 7 AM	5-Jun-21 5 PM	10	25-May-21 7 AM	5-Jun-21 5 PM	-11	0%																														
P-Cus-S3-DF-340	Cus-S3-Skirting Installation Works	10	25-May-21 7 AM	5-Jun-21 5 PM	10	25-May-21 7 AM	5-Jun-21 5 PM	-7	0%																														
P-Cus-S3-DF-350	Cus-S3-Mirror Installation Works	10	25-May-21 7 AM	5-Jun-21 5 PM	10	25-May-21 7 AM	5-Jun-21 5 PM	-2	0%																														
P-Cus-S3-DF-580	Cus-S3-Mirror Wall Covering	10	25-May-21 7 AM	5-Jun-21 5 PM	10	25-May-21 7 AM	5-Jun-21 5 PM	-4	0%																														
P-Cus-S3-DF-590	Cus-S3-Wall Unit 1 Installation	10	25-May-21 7 AM	5-Jun-21 5 PM	10	25-May-21 7 AM	5-Jun-21 5 PM	-4	0%																														
P-Cus-S3-DF-600	Cus-S3-Wall Unit 2 Installation	10	25-May-21 7 AM	5-Jun-21 5 PM	10	25-May-21 7 AM	5-Jun-21 5 PM	-4	0%																														
P-Cus-S3-DF-630	Cus-S3-Seperators - CNC Cut - Installation	10	25-May-21 1 PM	6-Jun-21 1 PM	10	25-May-21 1 PM	6-Jun-21 1 PM	-30	0%																														
P-Cus-S3-DF-640	Cus-S3-Wooden Skirting installation	10	25-May-21 1 PM	6-Jun-21 1 PM	10	25-May-21 1 PM	6-Jun-21 1 PM	-27	0%																														
P-Cus-S3-DF-680	Cus-S3-Decorative Metal Ceiling Element	10	25-May-21 1 PM	6-Jun-21 1 PM	10	25-May-21 1 PM	6-Jun-21 1 PM	-3	0%																														
P-Cus-S3-DF-690	Cus-S3-Screens & Doorframes	10	25-May-21 1 PM	6-Jun-21 1 PM	10	25-May-21 1 PM	6-Jun-21 1 PM	-31	0%																														
P-Cus-S3-DF-700	Cus-S3-Screens for - Counter	10	25-May-21 1 PM	6-Jun-21 1 PM	10	25-May-21 1 PM	6-Jun-21 1 PM	-12	0%																														
P-Cus-S3-DF-470	Cus-S3-Metal Railing Installations	10	6-Jun-21 12 PM	17-Jun-21 12 PM	10	6-Jun-21 12 PM	17-Jun-21 12 PM	-15	0%																														
P-Cus-S3-DF-480	Cus-S3-Green Wall Unit Installation	10	6-Jun-21 12 PM	17-Jun-21 12 PM	10	6-Jun-21 12 PM	17-Jun-21 12 PM	-22	0%																														
P-Cus-S3-DF-490	Cus-S3-Decorative Screen Installations	10	6-Jun-21 12 PM	17-Jun-21 12 PM	10	6-Jun-21 12 PM	17-Jun-21 12 PM	-20	0%																														
P-Cus-S3-DF-500	Cus-S3-Decorative Wall Cover Reception and Pan Installation	10	6-Jun-21 12 PM	17-Jun-21 12 PM	10	6-Jun-21 12 PM	17-Jun-21 12 PM	-20	0%																														
P-Cus-S3-DF-510	Cus-S3-Mirror Wall Covering Installations	10	6-Jun-21 12 PM	17-Jun-21 12 PM	10	6-Jun-21 12 PM	17-Jun-21 12 PM	-15	0%																														
P-Cus-S3-DF-760	Cus-S3-Wooden Shelf Installation	10	6-Jun-21 12 PM	17-Jun-21 12 PM	10	6-Jun-21 12 PM																																	

Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Original Duration	Start	Finish	Total Float	Activity % Complete	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F
P-Cus-S3-FF-530	Cus-S3-Concierge Desk Installation	10	6-Jun-21 12 PM	17-Jun-21 12 PM	10	6-Jun-21 12 PM	17-Jun-21 12 PM	-13	0%																														
P-Cus-S3-FF-540	Cus-S3-Bellmans Desk Installation	10	6-Jun-21 12 PM	17-Jun-21 12 PM	10	6-Jun-21 12 PM	17-Jun-21 12 PM	-13	0%																														
P-Cus-S3-FF-550	Cus-S3-Tv Unit Installations at Meeting Rooms	10	6-Jun-21 12 PM	17-Jun-21 12 PM	10	6-Jun-21 12 PM	17-Jun-21 12 PM	-13	0%																														
P-Cus-S3-FF-790	Cus-S3-TV Unit 1 Installation	10	6-Jun-21 12 PM	17-Jun-21 12 PM	10	6-Jun-21 12 PM	17-Jun-21 12 PM	-15	0%																														
P-Cus-S3-FF-800	Cus-S3-Tv Unit 2 Installation	10	6-Jun-21 12 PM	17-Jun-21 12 PM	10	6-Jun-21 12 PM	17-Jun-21 12 PM	-15	0%																														
S3 - Wall Cladding Works		66	18-Mar-21 7 AM	5-Jun-21 5 PM	66	18-Mar-21 7 AM	5-Jun-21 5 PM	-17																															
P-Cus-S3-WCL-450	Cus-S3-Primer + Paint Works on walls	1	18-Mar-21 7 AM	18-Mar-21 5 PM	1	18-Mar-21 7 AM	18-Mar-21 5 PM	32	0%																														
P-Cus-S3-WCL-180	Cus-S3-Wallpaper Covering Works	10	25-May-21 7 AM	5-Jun-21 5 PM	10	25-May-21 7 AM	5-Jun-21 5 PM	-19	0%																														
P-Cus-S3-WCL-140	Cus-S3-Wooden Wall Covering Installations	10	25-May-21 7 AM	5-Jun-21 5 PM	10	25-May-21 7 AM	5-Jun-21 5 PM	-17	0%																														
S4 - SHERATON HOTEL - JUMEIRAH WEST TOWER		126	18-Mar-21 7 AM	17-Aug-21 5 PM	126	18-Mar-21 7 AM	17-Aug-21 5 PM	-9																															
S4 - Ceiling Works		106	18-Mar-21 7 AM	25-Jul-21 5 PM	106	18-Mar-21 7 AM	25-Jul-21 5 PM	-9																															
P-Cus-S4-CL-100	Cus-S4-Gypsum Board Ceiling	1	18-Mar-21 7 AM	18-Mar-21 5 PM	1	18-Mar-21 7 AM	18-Mar-21 5 PM	26	0%																														
P-Cus-S4-CL-120	Cus-S4-Ceiling Stucco + Paint Works	1	18-Mar-21 7 AM	18-Mar-21 5 PM	1	18-Mar-21 7 AM	18-Mar-21 5 PM	46	0%																														
P-Cus-S4-CL-110	Cus-S4-Lighting Band	10	25-May-21 7 AM	5-Jun-21 5 PM	10	25-May-21 7 AM	5-Jun-21 5 PM	8	0%																														
P-Cus-S4-CL-810	Cus-S4-Wooden Molding Installations	10	27-Jun-21 7 AM	7-Jul-21 5 PM	10	27-Jun-21 7 AM	7-Jul-21 5 PM	3	0%																														
P-Cus-S4-CL-850	Cus-S4-Wooden Ceiling Finish	10	11-Jul-21 7 AM	25-Jul-21 5 PM	10	11-Jul-21 7 AM	25-Jul-21 5 PM	-17	0%																														
S4 - Wall Covering Works		115	18-Mar-21 7 AM	4-Aug-21 5 PM	115	18-Mar-21 7 AM	4-Aug-21 5 PM	2																															
P-Cus-S4-WC-450	Cus-S4-Primer + Paint Works on walls	1	18-Mar-21 7 AM	18-Mar-21 5 PM	1	18-Mar-21 7 AM	18-Mar-21 5 PM	58	0%																														
P-Cus-S4-WC-1430	Cus-S4-Decorative Wood Panels WD 172	10	25-May-21 7 AM	5-Jun-21 5 PM	10	25-May-21 7 AM	5-Jun-21 5 PM	49	0%																														
P-Cus-S4-WC-1440	Cus-S4-Wooden Skirtings WD 172	10	25-May-21 7 AM	5-Jun-21 5 PM	10	25-May-21 7 AM	5-Jun-21 5 PM	51	0%																														
P-Cus-S4-WC-1450	Cus-S4-Metal Wall Cladding Mt165	10	25-May-21 7 AM	5-Jun-21 5 PM	10	25-May-21 7 AM	5-Jun-21 5 PM	51	0%																														
P-Cus-S4-WC-1100	Cus-S4-Metal Skirting	10	20-Jun-21 3 PM	1-Jul-21 3 PM	10	20-Jun-21 3 PM	1-Jul-21 3 PM	23	0%																														
P-Cus-S4-WC-140	Cus-S4-Wooden Wall Covering Installations	10	27-Jun-21 7 AM	7-Jul-21 5 PM	10	27-Jun-21 7 AM	7-Jul-21 5 PM	7	0%																														
P-Cus-S4-WC-150	Cus-S4-Wooden Wall Panel Installations	10	27-Jun-21 7 AM	7-Jul-21 5 PM	10	27-Jun-21 7 AM	7-Jul-21 5 PM	-7	0%																														
P-Cus-S4-WC-420	Cus-S4-Metal Wall Covering Installations	10	27-Jun-21 7 AM	7-Jul-21 5 PM	10	27-Jun-21 7 AM	7-Jul-21 5 PM	21	0%																														
P-Cus-S4-WC-1180	Cus-S4-Entrance Corridor Decortive Walls MT140 WC163 WD161 WD 167	10	17-Jul-21 7 AM	31-Jul-21 5 PM	10	17-Jul-21 7 AM	31-Jul-21 5 PM	-3	0%																														
P-Cus-S4-WC-1190	Cus-S4-Counter Wooden Block Wall Covering WD 161	10	17-Jul-21 7 AM	31-Jul-21 5 PM	10	17-Jul-21 7 AM	31-Jul-21 5 PM	0	0%																														
P-Cus-S4-WC-1200	Cus-S4-Counter Wooden Back Wall Cover Sets	10	17-Jul-21 7 AM	31-Jul-21 5 PM	10	17-Jul-21 7 AM	31-Jul-21 5 PM	0	0%																														
P-Cus-S4-WC-1210	Cus-S4-Window Side Wall Coverings	10	17-Jul-21 7 AM	31-Jul-21 5 PM	10	17-Jul-21 7 AM	31-Jul-21 5 PM	0	0%																														
P-Cus-S4-WC-1220	Cus-S4-Coloumn Coverings WC 163+ MT140	10	17-Jul-21 7 AM	31-Jul-21 5 PM	10	17-Jul-21 7 AM	31-Jul-21 5 PM	-1	0%																														
P-Cus-S4-WC-1080	Cus-S4-Wooden Wall Installations Paint on MDF	10	25-Jul-21 7 AM	4-Aug-21 5 PM	10	25-Jul-21 7 AM	4-Aug-21 5 PM	-2	0%																														
S4 - Floor Covering Works		70	25-May-21 7 AM	17-Aug-21 5 PM	70	25-May-21 7 AM	17-Aug-21 5 PM	-11																															
P-Cus-S4-FW-1390	Cus-S4-Rubber Floor Works	10	25-May-21 7 AM	5-Jun-21 5 PM	10	25-May-21 7 AM	5-Jun-21 5 PM	49	0%																														
P-Cus-S4-FW-460	Cus-S4-Floor Carpet Installation (Including Self Levelling)	10	14-Jun-21 12 PM	26-Jun-21 12 PM	10	14-Jun-21 12 PM	26-Jun-21 12 PM	29	0%																														
P-Cus-S4-FW-890	Cus-S4-Self Levelling Works	10	19-Jun-21 7 AM	29-Jun-21 5 PM	10	19-Jun-21 7 AM	29-Jun-21 5 PM	7	0%																														
P-Cus-S4-FW-900	Cus-S4-Mosaic Flooring Works	10	19-Jun-21 7 AM	29-Jun-21 5 PM	10	19-Jun-21 7 AM	29-Jun-21 5 PM	9	0%																														
P-Cus-S4-FW-310	Cus-S4-Parquet Floor Covering Works	10	7-Jul-21 3 PM	22-Jul-21 3 PM	10	7-Jul-21 3 PM	22-Jul-21 3 PM	5	0%																														
P-Cus-S4-FW-1290	Cus-S4-Self LEvelling	10	17-Jul-21 7 AM	31-Jul-21 5 PM	10	17-Jul-21 7 AM	31-Jul-21 5 PM	-8	0%																														
P-Cus-S4-FW-1300	Cus-S4-Wooden PARquet WD 161 Finish	10	7-Aug-21 7 AM	17-Aug-21 5 PM	10	7-Aug-21 7 AM	17-Aug-21 5 PM	-21	0%																														
S4 - Decorative Finishing Works		59	25-May-21 7 AM	4-Aug-21 5 PM	59	25-May-21 7 AM	4-Aug-21 5 PM	2																															
P-Cus-S4-DF-1380	Cus-S4-Architectural Glass	10	25-May-21 7 AM	5-Jun-21 5 PM	10	25-May-21 7 AM	5-Jun-21 5 PM	49	0%																														
P-Cus-S4-DF-860	Cus-S4-Upholstered Wall Cover SF168	10	19-Jun-21 7 AM	29-Jun-21 5 PM	10	19-Jun-21 7 AM	29-Jun-21 5 PM	22	0%																														
P-Cus-S4-DF-870	Cus-S4-Screen Division Panels	10	19-Jun-21 7 AM	29-Jun-21 5 PM	10	19-Jun-21 7 AM	29-Jun-21 5 PM	22	0%																														
P-Cus-S4-DF-880	Cus-S4-Decorative Wall Panel WD 140	10	19-Jun-21 7 AM	29-Jun-21 5 PM	10	19-Jun-21 7 AM	29-Jun-21 5 PM	24	0%																														
P-Cus-S4-DF-980	Cus-S4-Fluted Metal Cladding	10	19-Jun-21 7 AM	29-Jun-21 5 PM	10	19-Jun-21 7 AM	29-Jun-21 5 PM	24	0%																														
P-Cus-S4-DF-990	Cus-S4-Tin Ceiling Tiles & Corniches	10	19-Jun-21 7 AM	29-Jun-21 5 PM	10	19-Jun-21 7 AM	29-Jun-21 5 PM	26	0%																														
P-Cus-S4-DF-1330	Cus-S4-Custom Screen Carved Wod SF167	10	20-Jun-21 11 AM	1-Jul-21 11 AM	10	20-Jun-21 11 AM	1-Jul-21 11 AM	27	0%																														
P-Cus-S4-DF-1110	Cus-S4-Niche 1	10	20-Jun-21 3 PM	1-Jul-21 3 PM	10	20-Jun-21 3 PM	1-Jul-21 3 PM	25	0%																														
P-Cus-S4-DF-1120	Cus-S4-Niche 2	10	20-Jun-21 3 PM																																				

JODP-P2_ Revised		CLASSIC PROJECT LAY-OUT_BL								21-Feb-21 3 PM											
Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Original Duration	Start	Finish	Total Float	Activity % Complete	S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F											
S3 - GROUND FLOOR																					
S3 - PAN ARABIC RESTAURANT																					
S3 - Ceiling Works																					
C-S3-GF-Pan-CL-1	S3-Gypsum Board Ceiling, GF-	26	20-Mar-21 7 AM	18-Apr-21 5 PM	26	20-Mar-21 7 AM	18-Apr-21 5 PM	-18	0%												
C-S3-GF-Pan-CL-1	S3-Ceiling Stucco + Paint Works, GF-	8	19-Apr-21 7 AM	27-Apr-21 5 PM	8	19-Apr-21 7 AM	27-Apr-21 5 PM	-18	0%												
C-S3-GF-Pan-CL-2	S3-Concealed LED Lighting Band, GF-	10	6-Jun-21 7 AM	16-Jun-21 5 PM	10	6-Jun-21 7 AM	16-Jun-21 5 PM	-49	0%												
C-S3-GF-Pan-CL-2	S3-Wood Ceiling Cladding Installation, GF-	10	17-Jun-21 7 AM	28-Jun-21 5 PM	10	17-Jun-21 7 AM	28-Jun-21 5 PM	-49	0%												
S3 - Wall Covering Works																					
C-S3-GF-Pan-WC-	S3-Primer Works, GF-	10	28-Apr-21 7 AM	9-May-21 5 PM	10	28-Apr-21 7 AM	9-May-21 5 PM	-8	0%												
C-S3-GF-Pan-WC-	S3-Wallpaper Covering Works, GF-	6	29-Jun-21 7 AM	5-Jul-21 5 PM	6	29-Jun-21 7 AM	5-Jul-21 5 PM	-49	0%												
C-S3-GF-Pan-WC-	S3-Wooden Wall Covering Installations, GF-	26	6-Jul-21 7 AM	8-Aug-21 5 PM	26	6-Jul-21 7 AM	8-Aug-21 5 PM	-49	0%												
S3 - Floor Covering Works																					
C-S3-GF-Pan-FW-	S3-Ceramic Floor Covering Works, GF-	2	6-Jul-21 7 AM	7-Jul-21 5 PM	2	6-Jul-21 7 AM	7-Jul-21 5 PM	-49	0%												
C-S3-GF-Pan-FW-	S3-Smart Aluminum Substructure Works, GF-	4	8-Jul-21 7 AM	12-Jul-21 5 PM	4	8-Jul-21 7 AM	12-Jul-21 5 PM	-49	0%												
C-S3-GF-Pan-FW-	S3-Parquet Floor Covering Works, GF-	6	13-Jul-21 7 AM	22-Jul-21 5 PM	6	13-Jul-21 7 AM	22-Jul-21 5 PM	-49	0%												
S3 - Decorative Finishing Works																					
C-S3-GF-Pan-DF-3	S3-Decorative Wall & Ceiling Panels Installation (Custom CNC), GF-	11	24-Jul-21 7 AM	4-Aug-21 5 PM	11	24-Jul-21 7 AM	4-Aug-21 5 PM	-49	0%												
C-S3-GF-Pan-DF-3	S3-Skirting Installation Works, GF-	7	28-Jul-21 7 AM	4-Aug-21 5 PM	7	28-Jul-21 7 AM	4-Aug-21 5 PM	-49	0%												
C-S3-GF-Pan-DF-3	S3-Mirror Installation Works, GF-	2	3-Aug-21 7 AM	4-Aug-21 5 PM	2	3-Aug-21 7 AM	4-Aug-21 5 PM	-49	0%												
S3 - FFE																					
C-S3-GF-Pan-FF-3	S3-Wood Moulding Shelf Installation, GF-	18	12-Jul-21 7 AM	4-Aug-21 5 PM	18	12-Jul-21 7 AM	4-Aug-21 5 PM	-49	0%												
C-S3-GF-Pan-FF-3	S3-Sofa 1 Placing, GF-	2	3-Aug-21 7 AM	4-Aug-21 5 PM	2	3-Aug-21 7 AM	4-Aug-21 5 PM	-49	0%												
C-S3-GF-Pan-FF-3	S3-Sofa 2 Placing, GF-	2	3-Aug-21 7 AM	4-Aug-21 5 PM	2	3-Aug-21 7 AM	4-Aug-21 5 PM	-49	0%												
C-S3-GF-Pan-FF-3	S3-Sofa 3 Placing, GF-	2	3-Aug-21 7 AM	4-Aug-21 5 PM	2	3-Aug-21 7 AM	4-Aug-21 5 PM	-49	0%												
C-S3-GF-Pan-FF-4	S3-SVC Module Installation, GF-	2	3-Aug-21 7 AM	4-Aug-21 5 PM	2	3-Aug-21 7 AM	4-Aug-21 5 PM	-49	0%												
S3 - GF LOBBY																					
S3 - Ceiling Works																					
C-S3-GF-Lob-CL-1	S3-Gypsum Board Ceiling, GF-	11	20-Mar-21 7 AM	31-Mar-21 5 PM	11	20-Mar-21 7 AM	31-Mar-21 5 PM	-35	0%												
C-S3-GF-Lob-CL-1	S3-Ceiling Stucco + Paint Works, GF-	16	1-Apr-21 7 AM	19-Apr-21 5 PM	16	1-Apr-21 7 AM	19-Apr-21 5 PM	-35	0%												
C-S3-GF-Lob-CL-1	S3-Lighting Band, GF-	10	6-Jun-21 7 AM	16-Jun-21 5 PM	10	6-Jun-21 7 AM	16-Jun-21 5 PM	-67	0%												
C-S3-GF-Lob-CL-4	S3-Wooden Ceiling Covering Installations, GF-	6	17-Jun-21 12 PM	24-Jun-21 12 PM	6	17-Jun-21 12 PM	24-Jun-21 12 PM	-68	0%												
S3 - Wall Covering Works																					
C-S3-GF-Lob-WC-	S3-Primer + Paint Works on walls, GF-	6	20-Apr-21 7 AM	26-Apr-21 5 PM	6	20-Apr-21 7 AM	26-Apr-21 5 PM	-35	0%												
C-S3-GF-Lob-WC-	S3-PAint on MDF Wall Coverings, GF-	15	24-Jun-21 12 PM	12-Jul-21 12 PM	15	24-Jun-21 12 PM	12-Jul-21 12 PM	-68	0%												
C-S3-GF-Lob-WC-	S3-Wooden Wall Covering Installations, GF-	30	12-Jul-21 12 PM	19-Aug-21 12 PM	30	12-Jul-21 12 PM	19-Aug-21 12 PM	-68	0%												
C-S3-GF-Lob-WC-	S3-Wooden Wall Panel Installations, GF-	11	7-Aug-21 12 PM	19-Aug-21 12 PM	11	7-Aug-21 12 PM	19-Aug-21 12 PM	-68	0%												
C-S3-GF-Lob-WC-	S3-Wooden Wall Covering , GF-	11	7-Aug-21 12 PM	19-Aug-21 12 PM	11	7-Aug-21 12 PM	19-Aug-21 12 PM	-68	0%												
C-S3-GF-Lob-WC-	S3-Metal Wall Covering Installations, GF-	4	15-Aug-21 12 PM	19-Aug-21 12 PM	4	15-Aug-21 12 PM	19-Aug-21 12 PM	-68	0%												
C-S3-GF-Lob-WC-	S3-Acrylic Wall Panel Installations, GF-	3	16-Aug-21 12 PM	19-Aug-21 12 PM	3	16-Aug-21 12 PM	19-Aug-21 12 PM	-68	0%												
S3 - Floor Covering Works																					
C-S3-GF-Lob-FW-4	S3-Floor Carpet Installation (Including Self Levelling), GF-	2	19-Aug-21 12 PM	22-Aug-21 12 PM	2	19-Aug-21 12 PM	22-Aug-21 12 PM	-68	0%												
S3 - Decorative Finishing Works																					
C-S3-GF-Lob-DF-4	S3-Green Wall Unit Installation, GF-	11	14-Aug-21 12 PM	26-Aug-21 12 PM	11	14-Aug-21 12 PM	26-Aug-21 12 PM	-68	0%												
C-S3-GF-Lob-DF-4	S3-Decorative Screen Installations, GF-	9	16-Aug-21 12 PM	26-Aug-21 12 PM	9	16-Aug-21 12 PM	26-Aug-21 12 PM	-68	0%												
C-S3-GF-Lob-DF-5	S3-Decorative Wall Cover Reception and Pan Installation, GF-	9	16-Aug-21 12 PM	26-Aug-21 12 PM	9	16-Aug-21 12 PM	26-Aug-21 12 PM	-68	0%												
C-S3-GF-Lob-DF-4	S3-Metal Railing Installations, GF-	4	22-Aug-21 12 PM	26-Aug-21 12 PM	4	22-Aug-21 12 PM	26-Aug-21 12 PM	-68	0%												
C-S3-GF-Lob-DF-5	S3-Mirror Wall Covering Installations, GF-	4	22-Aug-21 12 PM	26-Aug-21 12 PM	4	22-Aug-21 12 PM	26-Aug-21 12 PM	-68	0%												
S3 - FFE																					
C-S3-GF-Lob-FF-5-	S3-Reception Desk Installation, GF-	2	24-Aug-21 12 PM	26-Aug-21 12 PM	2	24-Aug-21 12 PM	26-Aug-21 12 PM	-68	0%												
C-S3-GF-Lob-FF-5-	S3-Concierge Desk Installation, GF-	2	24-Aug-21 12 PM	26-Aug-21 12 PM	2	24-Aug-21 12 PM	26-Aug-21 12 PM	-68	0%												
C-S3-GF-Lob-FF-5-	S3-Bellmans Desk Installation, GF-	2	24-Aug-21 12 PM	26-Aug-21 12 PM	2	24-Aug-21 12 PM	26-Aug-21 12 PM	-68	0%												
C-S3-GF-Lob-FF-5-	S3-Tv Unit Installations at Meeting Rooms, GF-	2	24-Aug-21 12 PM	26-Aug-21 12 PM	2	24-Aug-21 12 PM	26-Aug-21 12 PM	-68	0%												
S3 - ELEVATOR LOBBIES (GF10-S3-H12, GF34-S3-H13A, GF96-S3)																					
S3 - Ceiling Works																					
C-S3-GF-Ele-CL-10	S3-Gypsum Board Ceiling, GF-	10	20-Mar-21 7 AM	30-Mar-21 5 PM	10	20-Mar-21 7 AM	30-Mar-21 5 PM	36	0%												
C-S3-GF-Ele-CL-1-	S3-Ceiling Stucco + Paint Works, GF-	3	31-Mar-21 7 AM	3-Apr-21 5 PM	3	31-Mar-21 7 AM	3-Apr-21 5 PM	36	0%												
C-S3-GF-Ele-CL-11	S3-Lighting Band, GF-	5	6-Jun-21 7 AM	10-Jun-21 5 PM	5	6-Jun-21 7 AM	10-Jun-21 5 PM	-10	0%												
S3 - Wall Covering Works																					
C-S3-GF-Ele-WC-4	S3-Primer + Paint Works on walls, GF-	6	4-Apr-21 7 AM	10-Apr-21 5 PM	6	4-Apr-21 7 AM	10-Apr-21 5 PM	36	0%												
C-S3-GF-Ele-WC-1	S3-Wallpaper Covering Works, GF-	3	12-Jun-21 7 AM	14-Jun-21 5 PM	3	12-Jun-21 7 AM	14-Jun-21 5 PM	-10	0%												
C-S3-GF-Ele-WC-1	S3-Wooden Wall Covering Installations, GF-	2	17-Jun-21 12 PM	20-Jun-21 12 PM	2	17-Jun-21 12 PM	20-Jun-21 12 PM	-13	0%												
S3 - RESTROOMS (G139_141, GF20_22)																					
S3 - Ceiling Works																					
C-S3-GF-Res-CL-1	S3-Gypsum Board Ceiling, GF-	8	20-Mar-21 7 AM	28-Mar-21 5 PM	8	20-Mar-21 7 AM	28-Mar-21 5 PM	41	0%												
C-S3-GF-Res-CL-1	S3-Ceiling Stucco + Paint Works, GF-	4	29-Mar-21 7 AM	1-Apr-21 5 PM	4	29-Mar-21 7 AM	1-Apr-21 5 PM	41	0%												
C-S3-GF-Res-CL-1	S3-Lighting Band, GF-	6	6-Jun-21 7 AM	12-Jun-21 5 PM	6	6-Jun-21 7 AM	12-Jun-21 5 PM	-8	0%												

Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Original Duration	Start	Finish	Total Float	Activity % Complete	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F
S3 - Wall Covering Works S3-Primer + Paint Works on walls, GF- S3-Wallpaper Covering Works, GF-																																							
S3 - MEZZANINE FLOOR S3 - MEZZ. LOBBY																																							
S3 - Ceiling Works S3-Gypsum Board Ceiling, MZ- S3-Ceiling Stucco + Paint Works, MZ- S3-Lighting Band, MZ-																																							
S3 - Wall Covering Works S3-Wall Covering Painted MDF SF116, MZ- S3-Decorative Wall Covering (11), MZ- S3-Wooden Wall Covering Installations, MZ-																																							
S3 - Decorative Finishing Works S3-Mirror Wall Covering, MZ- S3-Wall Unit 1 Installation, MZ- S3-Wall Unit 2 Installation, MZ-																																							
S3 - MEDITERRANEAN RESTAURANT																																							
S3 - Ceiling Works S3-Gypsum Board Ceiling, MZ- S3-Ceiling Stucco + Paint Works, MZ- S3-Lighting Band, MZ- S3-Wooden Ceiling Works, MZ-																																							
S3 - Wall Covering Works S3-Wallpaper Covering Works, MZ- S3-Wallpaper Covered Wall Panels Installations, MZ- S3-Wooden Wall Covering Installations, MZ-																																							
S3 - Decorative Finishing Works S3-Separators - CNC Cut - Installation, MZ- S3-Wooden Skirting installation, MZ-																																							
S3 - Floor Covering Works S3-Floor Ceramic Installations (TL100.101.102.103.104), MZ- S3-Parquet Floor Covering Works, MZ-																																							
S3 - FFE S3-Service Counters 1-2-3-, MZ-																																							
S3 - PERSIAN RESTAURANT																																							
S3 - Ceiling Works S3-Gypsum Board Ceiling, MZ- S3-Ceiling Stucco + Paint Works, MZ- S3-Lighting Band, MZ-																																							
S3 - Wall Covering Works S3-Wallpaper Covering Works, MZ- S3-Antique Mirror Fin Wood Wall Covering Installations, MZ-																																							
S3 - Decorative Finishing Works S3-Screens & Doorframes, MZ- S3-Screens for - Counter, Kitchen, Matre, MZ- S3-Decorative Metal Ceiling Element, MZ-																																							
S3 - Floor Covering Works S3-Wood Flooring Works, MZ- S3-Kitchen Ceramic Installations, MZ-																																							
S3 - FFE S3-Service Station, MZ-																																							
S3 - ELEVATOR LOBBIES (MZ93-S3-H12, MZ20-S3-H13A)																																							
S3 - Ceiling Works S3-Gypsum Board Ceiling, MZ- S3-Ceiling Stucco + Paint Works, MZ- S3-Lighting Band, MZ-																																							
S3 - Wall Covering Works S3-Primer + Paint Works on walls, MZ- S3-Wallpaper Covering Works, MZ- S3-Wooden Wall Covering Installations, MZ-																																							
S3 - RESTROOMS (MZ83_86-S3, MZ125_127-S3)																																							
S3 - Ceiling Works S3-Gypsum Board Ceiling, MZ- S3-Ceiling Stucco + Paint Works, MZ- S3-Lighting Band, MZ-																																							

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining ...
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone

Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Original Duration	Start	Finish	Total Float	Activity % Complete	S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F												
S3 - Wall Covering Works																						
C-S3-MZ-Res-WC-	S3-Primer + Paint Works on walls, MZ-	6	3-Apr-21 7 AM	21-Jun-21 5 PM	67	3-Apr-21 7 AM	21-Jun-21 5 PM	-14	0%	21-Jun-21 5 PM, S3 - Wall C												
C-S3-MZ-Res-WC-	S3-Wallpaper Covering Works, MZ-	4	13-Jun-21 7 AM	16-Jun-21 5 PM	4	13-Jun-21 7 AM	16-Jun-21 5 PM	-14	0%	S3-Wallpaper Covering Work												
C-S3-MZ-Res-WC-	S3-Decorative Wall Cladding SF 119, MZ-	4	17-Jun-21 7 AM	21-Jun-21 5 PM	4	17-Jun-21 7 AM	21-Jun-21 5 PM	-14	0%	S3-Decorative Wall Cladding												
S3 - LOWER APARTMENT																						
S3 - EXECUTIVE LOUNGE																						
C-S3-AL-Exe-CL-1	S3-Gypsum Board Ceiling, AL-	12	20-Mar-21 7 AM	1-Apr-21 5 PM	12	20-Mar-21 7 AM	1-Apr-21 5 PM	10	0%	7-Jul-21 12 PM, S3 - LOW												
C-S3-AL-Exe-CL-1	S3-Ceiling Stucco + Paint Works, AL-	10	3-Apr-21 7 AM	13-Apr-21 5 PM	10	3-Apr-21 7 AM	13-Apr-21 5 PM	10	0%	7-Jul-21 12 PM, S3 - EXC												
C-S3-AL-Exe-CL-1	S3-Lighting Band, AL-	6	6-Jun-21 7 AM	12-Jun-21 5 PM	6	6-Jun-21 7 AM	12-Jun-21 5 PM	-25	0%	12-Jun-21 5 PM, S3 - Ceiling												
C-S3-AL-Exe-WCL	S3-Primer + Paint Works on walls, AL-	8	14-Apr-21 7 AM	22-Jun-21 12 PM	58	14-Apr-21 7 AM	22-Jun-21 12 PM	-28	0%	S3-Gypsum Board Ceiling, AL-												
C-S3-AL-Exe-WCL	S3-Wallpaper Covering Works, AL-	2	13-Jun-21 7 AM	14-Jun-21 5 PM	2	13-Jun-21 7 AM	14-Jun-21 5 PM	-25	0%	S3-Ceiling Stucco + Paint Works, AL-												
C-S3-AL-Exe-WCL	S3-Wooden Wall Covering Installations, AL-	4	17-Jun-21 12 PM	22-Jun-21 12 PM	4	17-Jun-21 12 PM	22-Jun-21 12 PM	-28	0%	S3-Lighting Band, AL-												
C-S3-AL-Exe-FW-7	S3-Carpet Flooring Works, AL-	2	22-Jun-21 12 PM	24-Jun-21 12 PM	2	22-Jun-21 12 PM	24-Jun-21 12 PM	-28	0%	22-Jun-21 12 PM, S4 - Wall												
C-S3-AL-Exe-DF-7	S3-Wooden Shelf Installation, AL-	11	24-Jun-21 12 PM	7-Jul-21 12 PM	11	24-Jun-21 12 PM	7-Jul-21 12 PM	-28	0%	S3-Primer + Paint Works on walls, AL-												
C-S3-AL-Exe-DF-7	S3-Decorative Wall Cladding WD 118, AL-	4	3-Jul-21 12 PM	7-Jul-21 12 PM	4	3-Jul-21 12 PM	7-Jul-21 12 PM	-28	0%	S3-Wallpaper Covering Work												
C-S3-AL-Exe-DF-7	S3-Dec. Wall Cladding Inst. MT116, GL100, GL114, AL-	4	3-Jul-21 12 PM	7-Jul-21 12 PM	4	3-Jul-21 12 PM	7-Jul-21 12 PM	-28	0%	S3-Wooden Wall Covering I												
C-S3-AL-Exe-FF-7	S3-TV Unit 1 Installation, AL-	4	3-Jul-21 12 PM	7-Jul-21 12 PM	4	3-Jul-21 12 PM	7-Jul-21 12 PM	-28	0%	24-Jun-21 12 PM, S3 - Floo												
C-S3-AL-Exe-FF-8	S3-Tv Unit 2 Installation, AL-	4	3-Jul-21 12 PM	7-Jul-21 12 PM	4	3-Jul-21 12 PM	7-Jul-21 12 PM	-28	0%	S3-Carpet Flooring Works, AL-												
S3 - ELEVATOR LOBBIES (AL99-S3-H12, AL64-S3-H13A)																						
C-S3-AL-Exe-CL-10	S3-Gypsum Board Ceiling, AL-	18	20-Mar-21 7 AM	8-Apr-21 5 PM	18	20-Mar-21 7 AM	8-Apr-21 5 PM	12	0%	7-Jul-21 12 PM, S3 - Deco												
C-S3-AL-Exe-CL-10	S3-Ceiling Stucco + Paint Works, AL-	7	10-Apr-21 7 AM	17-Apr-21 5 PM	7	10-Apr-21 7 AM	17-Apr-21 5 PM	12	0%	S3-Dec. Wall Cladding Ins												
C-S3-AL-Exe-CL-11	S3-Lighting Band, AL-	9	6-Jun-21 7 AM	15-Jun-21 5 PM	9	6-Jun-21 7 AM	15-Jun-21 5 PM	-17	0%	7-Jul-21 12 PM, S3 - FFE												
C-S3-AL-Exe-WC-4	S3-Primer + Paint Works on walls, AL-	11	18-Apr-21 7 AM	24-Jun-21 5 PM	57	18-Apr-21 7 AM	24-Jun-21 5 PM	-17	0%	S3-TV Unit 1 Installation, AL-												
C-S3-AL-Exe-WC-1	S3-Wallpaper Covering Works, AL-	4	16-Jun-21 7 AM	20-Jun-21 5 PM	4	16-Jun-21 7 AM	20-Jun-21 5 PM	-17	0%	S3-TV Unit 2 Installation, AL-												
C-S3-AL-Exe-WC-1	S3-Wooden Wall Covering Installations, AL-	4	21-Jun-21 7 AM	24-Jun-21 5 PM	4	21-Jun-21 7 AM	24-Jun-21 5 PM	-17	0%	S3-ELEV												
S3 - RESTROOMS (AL85_109)																						
C-S3-AL-Res-CL-1	S3-Gypsum Board Ceiling, AL-	4	20-Mar-21 7 AM	23-Mar-21 5 PM	4	20-Mar-21 7 AM	23-Mar-21 5 PM	51	0%	24-Jun-21 5 PM, S3 - Ceiling												
C-S3-AL-Res-CL-1	S3-Ceiling Stucco + Paint Works, AL-	2	24-Mar-21 7 AM	25-Mar-21 5 PM	2	24-Mar-21 7 AM	25-Mar-21 5 PM	51	0%	15-Jun-21 5 PM, S3 - Ceiling												
C-S3-AL-Res-CL-1	S3-Lighting Band, AL-	4	6-Jun-21 7 AM	9-Jun-21 5 PM	4	6-Jun-21 7 AM	9-Jun-21 5 PM	-6	0%	S3-Gypsum Board Ceiling, AL-												
C-S3-AL-Res-WC-	S3-Primer + Paint Works on walls, AL-	2	27-Mar-21 7 AM	28-Mar-21 5 PM	2	27-Mar-21 7 AM	28-Mar-21 5 PM	51	0%	S3-Ceiling Stucco + Paint Works, AL-												
C-S3-AL-Res-WC-	S3-Wallpaper Covering Works, AL-	2	10-Jun-21 7 AM	12-Jun-21 5 PM	2	10-Jun-21 7 AM	12-Jun-21 5 PM	-6	0%	S3-Lighting Band, AL-												
S4 - SHERATON HOTEL - JUMEIRAH WEST TOWER																						
S4 - COMMERCIAL - 1st Floor																						
S4 - Reception / Corridor / Lift obby (H12 / H13)																						
C-S4-C1-Com-CL-	S4-Gypsum Board Ceiling, C1-	12	20-Mar-21 7 AM	1-Apr-21 5 PM	12	20-Mar-21 7 AM	1-Apr-21 5 PM	63	0%	12-Jun-21 5 PM, S3 - REST												
C-S4-C1-Com-CL-	S4-Ceiling Stucco + Paint Works, C1-	6	3-Apr-21 7 AM	8-Apr-21 5 PM	6	3-Apr-21 7 AM	8-Apr-21 5 PM	63	0%	9-Jun-21 5 PM, S3 - Ceiling												
C-S4-C1-Com-CL-	S4-Lighting Band, C1-	10	6-Jun-21 7 AM	16-Jun-21 5 PM	10	6-Jun-21 7 AM	16-Jun-21 5 PM	27	0%	S3-Gypsum Board Ceiling, AL-												
C-S4-C1-Com-CL-	S4-Wooden Molding Installations, C1-	4	8-Jul-21 7 AM	12-Jul-21 5 PM	4	8-Jul-21 7 AM	12-Jul-21 5 PM	9	0%	S3-Ceiling Stucco + Paint Works, AL-												
C-S4-C1-Com-WC-	S4-Primer + Paint Works on walls, AL-	11	10-Apr-21 7 AM	21-Apr-21 5 PM	11	10-Apr-21 7 AM	21-Apr-21 5 PM	63	0%	S3-Lighting Band, AL-												
C-S4-C1-Com-WC-	S4-Wooden Wall Covering Installations, C1-	12	13-Jul-21 7 AM	29-Jul-21 5 PM	12	13-Jul-21 7 AM	29-Jul-21 5 PM	9	0%	12-Jun-21 5 PM, S3 - Wall C												
C-S4-C1-Com-WC-	S4-Wooden Wall Panel Installations, C1-	2	28-Jul-21 7 AM	29-Jul-21 5 PM	2	28-Jul-21 7 AM	29-Jul-21 5 PM	9	0%	S3-Primer + Paint Works on walls, AL-												
C-S4-C1-Com-FF-1	S4-Reception Desk 1 Installation, C1-	2	28-Jul-21 7 AM	29-Jul-21 5 PM	2	28-Jul-21 7 AM	29-Jul-21 5 PM	9	0%	S3-Wallpaper Covering Work												
C-S4-C1-Com-FF-2	S4-Wooden Cabinet Installation, C1-	2	28-Jul-21 7 AM	29-Jul-21 5 PM	2	28-Jul-21 7 AM	29-Jul-21 5 PM	9	0%	S3-Wooden Wall Covering I												
C-S4-C1-Com-FF-2	S4-Reception Desk 2 Installation, C1-	2	28-Jul-21 7 AM	29-Jul-21 5 PM	2	28-Jul-21 7 AM	29-Jul-21 5 PM	9	0%	24-Jun-21 5 PM, S3 - Wall C												
S4 - GROUND FLOOR																						
S4 - GF LOBBY																						
C-S4-GF-Lob-CL-1	S4-Gypsum Board Ceiling, GF-	12	23-Mar-21 7 AM	5-Apr-21 5 PM	12	23-Mar-21 7 AM	5-Apr-21 5 PM	44	0%	9-Jun-21 5 PM, S3 - Ceiling												
C-S4-GF-Lob-CL-1	S4-Ceiling Stucco + Paint Works, GF-	16	6-Apr-21 7 AM	24-Apr-21 5 PM	16	6-Apr-21 7 AM	24-Apr-21 5 PM	44	0%	S3-Gypsum Board Ceiling, AL-												
C-S4-GF-Lob-CL-1	S4-Lighting Band, GF-	10	6-Jun-21 7 AM	16-Jun-21 5 PM	10	6-Jun-21 7 AM	16-Jun-21 5 PM	21	0%	S3-Ceiling Stucco + Paint Works, AL-												
C-S4-GF-Lob-CL-8	S4-Wooden Molding Installations, GF-	4	8-Jul-21 7 AM	12-Jul-21 5 PM	4	8-Jul-21 7 AM	12-Jul-21 5 PM	3	0%	S3-Lighting Band, AL-												
C-S4-GF-Lob-WC-	S4-Primer + Paint Works on walls, GF-	11	25-Apr-21 7 AM	6-May-21 5 PM	11	25-Apr-21 7 AM	6-May-21 5 PM	44	0%	12-Jun-21 5 PM, S3 - Wall C												
C-S4-GF-Lob-WC-	S4-Wooden Wall Panel Installations, GF-	30	8-Jul-21 7 AM	15-Aug-21 5 PM	30	8-Jul-21 7 AM	15-Aug-21 5 PM	-7	0%	S3-Primer + Paint Works on walls, AL-												

Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Original Duration	Start	Finish	Total Float	Activity % Complete	Gantt Chart																							
										S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A
C-S4-MZ-Ele-WC-2	S4-Primer + Paint Works on walls, MZ-	10	8-Apr-21 7 AM	19-Apr-21 5 PM	10	8-Apr-21 7 AM	19-Apr-21 5 PM	81	0%	[Gantt bars for C-S4-MZ-Ele-WC-2]																							
C-S4-MZ-Ele-WC-1	S4-Wooden Wall Covering Installations, MZ-	3	8-Jul-21 7 AM	11-Jul-21 5 PM	3	8-Jul-21 7 AM	11-Jul-21 5 PM	22	0%	[Gantt bars for C-S4-MZ-Ele-WC-1]																							
S4 - RESTROOMS (MZ64_70-S4, MZ61_63-S4)		68	23-Mar-21 7 AM	12-Jun-21 5 PM	68	23-Mar-21 7 AM	12-Jun-21 5 PM	47		[Gantt bars for S4 - RESTROOMS]																							
S4 - Ceiling Works		68	23-Mar-21 7 AM	12-Jun-21 5 PM	68	23-Mar-21 7 AM	12-Jun-21 5 PM	47		[Gantt bars for S4 - Ceiling Works]																							
C-S4-MZ-Res-CL-1	S4-Gypsum Board Ceiling, MZ-	8	23-Mar-21 7 AM	31-Mar-21 5 PM	8	23-Mar-21 7 AM	31-Mar-21 5 PM	93	0%	[Gantt bars for C-S4-MZ-Res-CL-1]																							
C-S4-MZ-Res-CL-1	S4-Ceiling Stucco + Paint Works, MZ-	4	1-Apr-21 7 AM	5-Apr-21 5 PM	4	1-Apr-21 7 AM	5-Apr-21 5 PM	93	0%	[Gantt bars for C-S4-MZ-Res-CL-1]																							
C-S4-MZ-Res-CL-1	S4-Lighting Band, MZ-	6	6-Jun-21 7 AM	12-Jun-21 5 PM	6	6-Jun-21 7 AM	12-Jun-21 5 PM	47	0%	[Gantt bars for C-S4-MZ-Res-CL-1]																							
S4 - Wall Covering Works		4	6-Apr-21 7 AM	10-Apr-21 5 PM	4	6-Apr-21 7 AM	10-Apr-21 5 PM	93		[Gantt bars for S4 - Wall Covering Works]																							
C-S4-MZ-Res-WC-	S4-Primer + Paint Works on walls, MZ-	4	6-Apr-21 7 AM	10-Apr-21 5 PM	4	6-Apr-21 7 AM	10-Apr-21 5 PM	93	0%	[Gantt bars for C-S4-MZ-Res-WC-]																							
S4 - LOWER APARTMENT		97	20-Mar-21 7 AM	12-Jul-21 5 PM	97	20-Mar-21 7 AM	12-Jul-21 5 PM	21		[Gantt bars for S4 - LOWER APARTMENT]																							
S4 - ELEVATOR LOBBIES (AL43-S4-H13B, AL28-S4-H13C)		97	20-Mar-21 7 AM	12-Jul-21 5 PM	97	20-Mar-21 7 AM	12-Jul-21 5 PM	21		[Gantt bars for S4 - ELEVATOR LOBBIES]																							
S4 - Ceiling Works		73	20-Mar-21 7 AM	14-Jun-21 5 PM	73	20-Mar-21 7 AM	14-Jun-21 5 PM	41		[Gantt bars for S4 - Ceiling Works]																							
C-S4-AL-Ele-CL-10	S4-Gypsum Board Ceiling, AL-	8	20-Mar-21 7 AM	28-Mar-21 5 PM	8	20-Mar-21 7 AM	28-Mar-21 5 PM	88	0%	[Gantt bars for C-S4-AL-Ele-CL-10]																							
C-S4-AL-Ele-CL-12	S4-Ceiling Stucco + Paint Works, AL-	5	29-Mar-21 7 AM	3-Apr-21 5 PM	5	29-Mar-21 7 AM	3-Apr-21 5 PM	88	0%	[Gantt bars for C-S4-AL-Ele-CL-12]																							
C-S4-AL-Ele-CL-11	S4-Lighting Band, AL-	8	6-Jun-21 7 AM	14-Jun-21 5 PM	8	6-Jun-21 7 AM	14-Jun-21 5 PM	41	0%	[Gantt bars for C-S4-AL-Ele-CL-11]																							
S4 - Wall Covering Works		84	4-Apr-21 7 AM	12-Jul-21 5 PM	84	4-Apr-21 7 AM	12-Jul-21 5 PM	21		[Gantt bars for S4 - Wall Covering Works]																							
C-S4-AL-Ele-WC-4	S4-Primer + Paint Works on walls, AL-	5	4-Apr-21 7 AM	8-Apr-21 5 PM	5	4-Apr-21 7 AM	8-Apr-21 5 PM	88	0%	[Gantt bars for C-S4-AL-Ele-WC-4]																							
C-S4-AL-Ele-WC-1	S4-Wooden Wall Covering Installations, AL-	4	8-Jul-21 7 AM	12-Jul-21 5 PM	4	8-Jul-21 7 AM	12-Jul-21 5 PM	21	0%	[Gantt bars for C-S4-AL-Ele-WC-1]																							
S4 - EXECUTIVE LOUNGE		91	20-Mar-21 7 AM	6-Jul-21 11 AM	91	20-Mar-21 7 AM	6-Jul-21 11 AM	27		[Gantt bars for S4 - EXECUTIVE LOUNGE]																							
S4 - Ceiling Works		77	20-Mar-21 7 AM	19-Jun-21 5 PM	77	20-Mar-21 7 AM	19-Jun-21 5 PM	27		[Gantt bars for S4 - Ceiling Works]																							
C-S4-AL-Exe-CL-1	S4-Gypsum Board Ceiling, AL-	18	20-Mar-21 7 AM	8-Apr-21 5 PM	18	20-Mar-21 7 AM	8-Apr-21 5 PM	56	0%	[Gantt bars for C-S4-AL-Exe-CL-1]																							
C-S4-AL-Exe-CL-1	S4-Ceiling Stucco + Paint Works, AL-	10	10-Apr-21 7 AM	20-Apr-21 5 PM	10	10-Apr-21 7 AM	20-Apr-21 5 PM	56	0%	[Gantt bars for C-S4-AL-Exe-CL-1]																							
C-S4-AL-Exe-CL-1	S4-Lighting Band, AL-	12	6-Jun-21 7 AM	19-Jun-21 5 PM	12	6-Jun-21 7 AM	19-Jun-21 5 PM	27	0%	[Gantt bars for C-S4-AL-Exe-CL-1]																							
S4 - Wall Cladding Works		59	21-Apr-21 7 AM	30-Jun-21 5 PM	59	21-Apr-21 7 AM	30-Jun-21 5 PM	27		[Gantt bars for S4 - Wall Cladding Works]																							
C-S4-AL-Exe-WCL	S4-Primer + Paint Works on walls, AL-	8	21-Apr-21 7 AM	29-Apr-21 5 PM	8	21-Apr-21 7 AM	29-Apr-21 5 PM	56	0%	[Gantt bars for C-S4-AL-Exe-WCL]																							
C-S4-AL-Exe-WCL	S4-Decorative Wall Frames PT150, AL-	8	20-Jun-21 7 AM	28-Jun-21 5 PM	8	20-Jun-21 7 AM	28-Jun-21 5 PM	27	0%	[Gantt bars for C-S4-AL-Exe-WCL]																							
C-S4-AL-Exe-WCL	S4-Skirting Works, AL-	2	29-Jun-21 7 AM	30-Jun-21 5 PM	2	29-Jun-21 7 AM	30-Jun-21 5 PM	27	0%	[Gantt bars for C-S4-AL-Exe-WCL]																							
S4 - Decorative Finishing Works		4	1-Jul-21 11 AM	6-Jul-21 11 AM	4	1-Jul-21 11 AM	6-Jul-21 11 AM	27		[Gantt bars for S4 - Decorative Finishing Works]																							
C-S4-AL-Exe-DF-1	S4-Custom Screen Carved Wod SF167, AL-	4	1-Jul-21 11 AM	6-Jul-21 11 AM	4	1-Jul-21 11 AM	6-Jul-21 11 AM	27	0%	[Gantt bars for C-S4-AL-Exe-DF-1]																							
S4 - FFE		2	4-Jul-21 11 AM	6-Jul-21 11 AM	2	4-Jul-21 11 AM	6-Jul-21 11 AM	27		[Gantt bars for S4 - FFE]																							
C-S4-AL-Exe-FF-1	S4-Wood Shelves, AL-	2	4-Jul-21 11 AM	6-Jul-21 11 AM	2	4-Jul-21 11 AM	6-Jul-21 11 AM	27	0%	[Gantt bars for C-S4-AL-Exe-FF-1]																							
C-S4-AL-Exe-FF-1	S4-Book Case Type 1, AL-	2	4-Jul-21 11 AM	6-Jul-21 11 AM	2	4-Jul-21 11 AM	6-Jul-21 11 AM	27	0%	[Gantt bars for C-S4-AL-Exe-FF-1]																							
C-S4-AL-Exe-FF-1	S4-Book Case Type 2, AL-	2	4-Jul-21 11 AM	6-Jul-21 11 AM	2	4-Jul-21 11 AM	6-Jul-21 11 AM	27	0%	[Gantt bars for C-S4-AL-Exe-FF-1]																							
S4 - RESTROOM (AL110_111)		71	20-Mar-21 7 AM	12-Jun-21 5 PM	71	20-Mar-21 7 AM	12-Jun-21 5 PM	47		[Gantt bars for S4 - RESTROOM]																							
S4 - Ceiling Works		71	20-Mar-21 7 AM	12-Jun-21 5 PM	71	20-Mar-21 7 AM	12-Jun-21 5 PM	47		[Gantt bars for S4 - Ceiling Works]																							
C-S4-AL-Res-CL-1	S4-Gypsum Board Ceiling, AL-	6	20-Mar-21 7 AM	25-Mar-21 5 PM	6	20-Mar-21 7 AM	25-Mar-21 5 PM	98	0%	[Gantt bars for C-S4-AL-Res-CL-1]																							
C-S4-AL-Res-CL-1	S4-Ceiling Stucco + Paint Works, AL-	4	27-Mar-21 7 AM	30-Mar-21 5 PM	4	27-Mar-21 7 AM	30-Mar-21 5 PM	98	0%	[Gantt bars for C-S4-AL-Res-CL-1]																							
C-S4-AL-Res-CL-1	S4-Lighting Band, AL-	6	6-Jun-21 7 AM	12-Jun-21 5 PM	6	6-Jun-21 7 AM	12-Jun-21 5 PM	47	0%	[Gantt bars for C-S4-AL-Res-CL-1]																							
S4 - Wall Covering Works		4	31-Mar-21 7 AM	4-Apr-21 5 PM	4	31-Mar-21 7 AM	4-Apr-21 5 PM	98		[Gantt bars for S4 - Wall Covering Works]																							
C-S4-AL-Res-WC-	S4-Primer + Paint Works on walls,	4	31-Mar-21 7 AM	4-Apr-21 5 PM	4	31-Mar-21 7 AM	4-Apr-21 5 PM	98	0%	[Gantt bars for C-S4-AL-Res-WC-]																							
S4 - UPPER APARTMENT		91	20-Mar-21 7 AM	5-Jul-21 5 PM	91	20-Mar-21 7 AM	5-Jul-21 5 PM	27		[Gantt bars for S4 - UPPER APARTMENT]																							
S4 - FITNESS CENTER (12-A-S4)		77	20-Mar-21 7 AM	19-Jun-21 5 PM	77	20-Mar-21 7 AM	19-Jun-21 5 PM	41		[Gantt bars for S4 - FITNESS CENTER]																							
S4 - Ceiling Works		77	20-Mar-21 7 AM	19-Jun-21 5 PM	77	20-Mar-21 7 AM	19-Jun-21 5 PM	41		[Gantt bars for S4 - Ceiling Works]																							
C-S4-AU-Fit-CL-10	S4-Gypsum Board Ceiling, AU-	12	20-Mar-21 7 AM	1-Apr-21 5 PM	12	20-Mar-21 7 AM	1-Apr-21 5 PM	78	0%	[Gantt bars for C-S4-AU-Fit-CL-10]																							
C-S4-AU-Fit-CL-12	S4-Ceiling Stucco + Paint Works, AU-	8	3-Apr-21 7 AM	11-Apr-21 5 PM	8	3-Apr-21 7 AM	11-Apr-21 5 PM	78	0%	[Gantt bars for C-S4-AU-Fit-CL-12]																							
C-S4-AU-Fit-CL-11	S4-Lighting Band, AU-	12	6-Jun-21 7 AM	19-Jun-21 5 PM	12	6-Jun-21 7 AM	19-Jun-21 5 PM	41	0%	[Gantt bars for C-S4-AU-Fit-CL-11]																							
S4 - Wall Cladding Works		29	12-Apr-21 7 AM	18-May-21 11 AM	29	12-Apr-21 7 AM	18-May-21 11 AM	65		[Gantt bars for S4 - Wall Cladding Works]																							
C-S4-AU-Fit-WCL-	S4-Primer + Paint Works on walls, AU-	8	12-Apr-21 7 AM	20-Apr-21 5 PM	8	12-Apr-21 7 AM	20-Apr-21 5 PM	78	0%	[Gantt bars for C-S4-AU-Fit-WCL-]																							
C-S4-AU-Fit-WCL-	S4-Decorative Wall Frames PT172, AU-	8	18-Apr-21 7 AM	26-Apr-21 5 PM	8	18-Apr-21 7 AM	26-Apr-21 5 PM	79	0%	[Gantt bars for C-S4-AU-Fit-WCL-]																							
C-S4-AU-Fit-WCL-	S4-Skirting Works, AU-	2	16-May-21 11 AM	18-May-21 11 AM	2	16-May-21 11 AM	18-May-21 11 AM	65	0%	[Gantt bars for C-S4-AU-Fit-WCL-]																							
S4 - Decorative Finishing Works		4	6-Jun-21 7 AM	9-Jun-21 5 PM	4	6-Jun-21 7 AM	9-Jun-21 5 PM	49		[Gantt bars for S4 - Decorative Finishing Works]																							
C-S4-AU-Fit-DF-13	S4-Architectural Glass, AU-	4	6-Jun-21 7 AM	9-Jun-21 5 PM	4	6-Jun-21 7 AM	9-Jun-21 5 PM	49	0%	[Gantt bars for C-S4-AU-Fit-DF-13]																							
S4 - Floor Covering Works		4	6-Jun-21 7 AM	9-Jun-21 5 PM	4	6-Jun-21 7 AM	9-Jun-21 5 PM	49		[Gantt bars for S4 - Floor Covering Works]																							
C-S4-AU-Fit-FW-1	S4-Rubber Floor Works, AU-	4	6-Jun-21 7 AM	9-Jun-21 5 PM	4	6-Jun-21 7 AM	9-Jun-21 5 PM	49	0%	[Gantt bars for C-S4-AU-Fit-FW-1]																							
S4 - FFE		4	6-Jun-21 7 AM	9-Jun-21 5 PM	4	6-Jun-21 7 AM	9-Jun-21 5 PM	49		[Gantt bars for S4 - FFE]																							
C-S4-AU-Fit-FF-14	S4-Wall Unit Installation, AU-	4	6-Jun-21 7 AM	9-Jun-21 5 PM	4	6-Jun-21 7 AM	9-Jun-21 5 PM	49	0%	[Gantt bars for C-S4-AU-Fit-FF-14]																							
S4 - HOTEL WET AREAS (12-B-S4)		91	20-Mar-21 7 AM	5-Jul-21 5 PM	91	20-Mar-21 7 AM	5-Jul-21 5 PM	27		[Gantt bars for S4 - HOTEL WET AREAS]																							
S4 - Ceiling Works		77	20-Mar-21 7 AM	19-Jun-21 5 PM	77	20-Mar-21 7 AM	19-Jun-21 5 PM	27		[Gantt bars for S4 - Ceiling Works]																							
C-S4-AU-Wea-CL-	S4-Gypsum Board Ceiling, AU-	12	20-Mar-21 7 AM	1-Apr-21 5 PM	12	20-Mar-21 7 AM	1-Apr-21 5 PM	64	0%	[Gantt bars for C-S4-AU-Wea-CL-]																							
C-S4-AU-Wea-CL-	S4-Ceiling Stucco + Paint Works, AU-	8	3-Apr-21 7 AM	11-Apr-21 5 PM	8	3-Apr-21 7 AM	11-Apr-21 5 PM	64	0%	[Gantt bars for C-S4-AU-Wea-CL-]																							
C-S4-AU-Wea-CL-	S4-Lighting Band, AU-	12	6-Jun-21 7 AM	19-Jun-21 5 PM	12	6-Jun-21 7 AM	19-Jun-21 5 PM	27	0%	[Gantt bars for C-S4-AU-Wea-CL-]																							
S4 - Wall Cladding Works		67	12-Apr-21 7 AM	30-Jun-21 5 PM	67	12-Apr-21 7 AM	30-Jun-21 5 PM	27		[Gantt bars for S4 - Wall Cladding Works]																							
C-S4-AU-Wea-WC	S4-Primer + Paint Works on walls, AU-	8	12-Apr-21 7 AM	20-Apr-21 5 PM	8	12-Apr-21 7 AM	20-Apr-21 5 PM	64	0%	[Gantt bars for C-S4-AU-Wea-WC]																							
C-S4-AU-Wea-WC	S4-Decorative Wall Frames PT172, AU-	8	20-Jun-21 7 AM	28-Jun-21 5 PM	8	20-Jun-21 7 AM	28-Jun-21 5 PM	27	0%	[Gantt bars for C-S4-AU-Wea-WC]																							
C-S4-AU-Wea-WC	S4-Skirting Works, AU-	2	29-Jun-21 7 AM	30-Jun-21 5 PM	2	29-Jun-21 7 AM	30-Jun-21 5 PM	27	0%	[Gantt bars for C-S4-AU-Wea-WC]																							
S4 - FFE		4	1-Jul-21 7 AM	5-Jul-21 5 PM	4	1-Jul-21 7 AM	5-Jul-21 5 PM	27		[Gantt bars for S4 - FFE]																							
C-S4-AU-Wea-FF-	S4-Mens Lockers, AU-	4	1-Jul-21 7 AM	5-Jul-21 5 PM	4	1-Jul-21 7 AM	5-Jul-21 5 PM	27	0%	[Gantt bars for C-S4-AU-Wea-FF-]																							

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining ...
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone

Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Original Duration	Start	Finish	Total Float	Activity % Complete	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	
C-S4-AU-Wea-FF-	S4-Womens Lockers, AU-	4	1-Jul-21 7 AM	5-Jul-21 5 PM	4	1-Jul-21 7 AM	5-Jul-21 5 PM	27	0%																															
S4 - ELEVATOR LOBBIES (12-C-S4)		76	20-Mar-21 7 AM	17-Jun-21 5 PM	76	20-Mar-21 7 AM	17-Jun-21 5 PM	42																																
S4 - Ceiling Works		72	20-Mar-21 7 AM	13-Jun-21 5 PM	72	20-Mar-21 7 AM	13-Jun-21 5 PM	42																																
C-S4-AU-Ele-CL-11	S4-Gypsum Board Ceiling, AU-	9	20-Mar-21 7 AM	29-Mar-21 5 PM	9	20-Mar-21 7 AM	29-Mar-21 5 PM	88	0%																															
C-S4-AU-Ele-CL-1:	S4-Ceiling Stucco + Paint Works, AU-	5	30-Mar-21 7 AM	4-Apr-21 5 PM	5	30-Mar-21 7 AM	4-Apr-21 5 PM	88	0%																															
C-S4-AU-Ele-CL-1'	S4-Lighting Band, AU-	7	6-Jun-21 7 AM	13-Jun-21 5 PM	7	6-Jun-21 7 AM	13-Jun-21 5 PM	42	0%																															
S4 - Wall Covering Works		62	5-Apr-21 7 AM	17-Jun-21 5 PM	62	5-Apr-21 7 AM	17-Jun-21 5 PM	42																																
C-S4-AU-Ele-WC-2	S4-Primer + Paint Works on walls, AU-	5	5-Apr-21 7 AM	10-Apr-21 5 PM	5	5-Apr-21 7 AM	10-Apr-21 5 PM	88	0%																															
C-S4-AU-Ele-WC-1	S4-Decorative Wood Panels WD 172, AU-	4	14-Jun-21 7 AM	17-Jun-21 5 PM	4	14-Jun-21 7 AM	17-Jun-21 5 PM	42	0%																															
C-S4-AU-Ele-WC-1	S4-Wooden Skirtings WD 172, AU-	2	16-Jun-21 7 AM	17-Jun-21 5 PM	2	16-Jun-21 7 AM	17-Jun-21 5 PM	42	0%																															
C-S4-AU-Ele-WC-1	S4-Metal Wall Cladding Mt165, AU-	2	16-Jun-21 7 AM	17-Jun-21 5 PM	2	16-Jun-21 7 AM	17-Jun-21 5 PM	42	0%																															
HANDING OVER		47	4-Sep-21 7 AM	27-Oct-21 5 PM	47	4-Sep-21 7 AM	27-Oct-21 5 PM	-23																																
S3 - WESTIN HOTEL - JUMEIRAH EAST TOWER HAND OVER		45	6-Sep-21 7 AM	27-Oct-21 5 PM	45	6-Sep-21 7 AM	27-Oct-21 5 PM	-76																																
HO-S3-1000	Touch-up Repair Works, S3	27	6-Sep-21 7 AM	6-Oct-21 5 PM	27	6-Sep-21 7 AM	6-Oct-21 5 PM	-76	0%																															
HO-S3-1010	S3-Tower Documentation and Handing Over	18	7-Oct-21 7 AM	27-Oct-21 5 PM	18	7-Oct-21 7 AM	27-Oct-21 5 PM	-76	0%																															
HO-S3-1040	S3- Tower Practical Completion	0		27-Oct-21 5 PM	0		27-Oct-21 5 PM	-76	0%																															
S4 - SHERATON HOTEL - JUMEIRAH WEST TOWER HAND OVER		45	4-Sep-21 7 AM	25-Oct-21 5 PM	45	4-Sep-21 7 AM	25-Oct-21 5 PM	-21																																
HO-S4-1000	Touch-up Repair Works, S3	27	4-Sep-21 7 AM	4-Oct-21 5 PM	27	4-Sep-21 7 AM	4-Oct-21 5 PM	-21	0%																															
HO-S4-1010	S4-Tower Documentation and Handing Over	18	5-Oct-21 7 AM	25-Oct-21 5 PM	18	5-Oct-21 7 AM	25-Oct-21 5 PM	-21	0%																															
HO-S4-1020	S3- Tower Practical Completion	0		25-Oct-21 5 PM	0		25-Oct-21 5 PM	-21	0%																															

